

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2016 CONNECT NC BOND PROJECT STATUS REPORT  
AS OF OCTOBER 31, 2016**

**Attachment FC 3**

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Asheville	2141	Ivy Building Renovation		1,165,000.00		0	10/1/16	3/1/17	7/1/18	State Board Approved
Asheville	2142	Advanced Manufacturing Center Renovation		500,000.00		0	9/1/16	11/1/16	2/1/17	State Board Approved
Asheville	2143	Poplar Building Repurposing		500,000.00		0	9/1/16	11/1/17	5/1/18	State Board Approved
Asheville	2144	Ramsey Building Gutters		50,000.00		0	8/1/16	9/1/16	12/1/16	Under Design
Asheville	2145	Sunnicrest Building Exterior Restoration		500,000.00		0	1/1/17	4/1/17	10/1/17	State Board Approved
Asheville	2146	Balsam Building Exterior Accessibility		50,000.00		0	8/1/16	9/1/16	10/1/16	State Board Approved
Asheville	2147	Chestnut Building Renovation		200,000.00		0	8/1/16	10/1/16	12/1/16	State Board Approved
Asheville	2148	Sycamore Building Greenhouse Wall Replacement		50,000.00		0	8/1/16	10/1/16	12/1/16	State Board Approved
Asheville	2175	Ramsey Building HVAC Replacement		200,000.00		0	4/1/17	6/1/17	9/1/17	State Board Approved
Asheville	2176	Ramsey Building Welding Shop Upgrades		50,000.00		0	12/1/16	3/17/16	10/1/17	State Board Approved
Beaufort	2191	ADA Upgrades		749,474.00		0	1/1/17	1/1/18	7/1/20	State Board Approved
Bladen	1721	Continuing Education Building	6,300,000.00			0	12/1/16	2/1/17	8/1/17	Under Design
Bladen	2182	Auditorim Roof Replacement		124,000.00		0	11/1/16	12/1/16	6/1/17	State Board Approved
Blue Ridge	2106	Arts and Science Building Renovation		300,000.00		0	11/1/16	6/1/17	3/1/18	State Board Approved
Blue Ridge	2107	Spearman Building Addition	1,645,750.00			0	11/1/16	9/1/17	6/1/18	Under Design
Blue Ridge	2108	Sink Building (One Stop Center) Renovation Phase 1		701,532.00		0	11/1/16	12/1/16	3/1/17	Under Design
Blue Ridge	2117	Straus Building (Instructional Classrooms) Renovations		74,300.00		0	11/1/16	11/1/17	11/1/18	State Board Approved
Brunswick	2126	Allied Health Building Renovation		2,228,700.00		0		5/1/17	12/1/17	State Board Approved
Cape Fear	2197	Building K (Auto Body Technology Facility) Renovation		718,000.00		0		3/1/17	5/1/17	State Board Approved
Cape Fear	2198	Building F (Automotive Technology Facility)Renovation		200,000.00		0		5/1/17	2/1/18	State Board Approved
Cape Fear	2199	Building W (Marine Technology & Hospitality Renovation		2,000,000.00		0	1/1/17	1/1/18	1/1/19	State Board Approved
Carteret	2104	Hospitality/Culinary Arts Building	2,674,685.00		3,070,670.00	0	11/1/16	4/1/17	8/1/17	Under Design
Central Carolina	2229	Economic and Community Development		495,000.00		0	9/1/16	5/1/17	12/1/17	State Board Approved
Central Piedmont	2012	North Energy Plant	3,172,224.00			4,200	11/1/16	5/1/17	1/1/18	Under Design
Central Piedmont	2013	Commercial Driving License Program Driving Course & Lab Building	3,745,433.00			0			5/1/17	Offer Pending
Central Piedmont	2114	Property Acquisition	1,066,680.00			0	10/1/16	1/1/17	5/1/17	State Board Approved
Cleveland	2153	Hunt Campus Ctr, Student Activities Ctr.& Paksoy Tech. Roof Rep.		609,775.00	95,224.00	0	12/1/16	10/1/17	10/1/18	Under Design
Cleveland	2211	Advanced Manufacturing Building (Instructional Classrooms)	4,857,581.00			0	9/1/16	7/1/17	1/1/19	State Board Approved
Coastal Carolina	2164	Classroom Building	6,973,103.00			0	5/1/16	5/1/17	12/1/17	Under Design
COA	1862	Library Renovation		1,811,610.00		0	5/1/16	12/1/16	5/1/17	Under Design
COA	2140	Performing Arts Center Renovation		367,151.00	150,521.00	0	1/1/17	9/1/17	8/1/18	State Board Approved
Craven	2184	Barker Hall First Stop Renovation (Student Services)		495,000.00	264,575.00	0	7/1/16	12/1/16	12/1/17	State Board Approved
Davidson	1699	Health Sciences Center	1,800,000.00		10,567,976.00	0		3/1/17	5/1/17	Under Design
Davidson	2192	Finch and Reich Building Cooling Tower Replacement		120,000.00		0	1/1/17	4/1/17	6/1/17	State Board Approved
Davidson	2193	Brinkley Building HVAC Renovation		550,000.00		0		3/1/17	4/1/17	State Board Approved
Davidson	2194	Davie Community Building Chiller Replacement		150,000.00		0		4/1/17	5/1/17	State Board Approved
Davidson	2195	Training Grounds Pavement Resurface (Training Fire/Truck Driver)		150,000.00		0	11/1/16	11/1/17	11/1/18	State Board Approved
Forsyth	2127	Ardmore Hall, Forsyth Building & Main Campus Renovation	250,000.00	4,750,000.00		0	11/1/16	11/1/17	11/1/18	State Board Approved
Forsyth	2128	Trades Shop Building	809,410.00			0	11/1/16	7/1/17	7/1/18	State Board Approved

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2016 CONNECT NC BOND PROJECT STATUS REPORT  
AS OF OCTOBER 31, 2016**

**Attachment FC 3**

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	2206	Veterinary Technology Facility	4,400,000.00			0	3/1/17	7/1/18	7/1/20	State Board Approved
Guilford	2132	Medlin Campus Center Renovations		9,519,543.00	69,500.00	0	9/1/16	11/1/16	1/1/17	State Board Approved
Halifax	2200	Student Access Door Retrofit (Instructional Classrooms)		200,000.00		0	9/1/16	10/1/16	10/1/17	State Board Approved
Halifax	2215	Buildings 300, 400, and 500 Roof Renovations		430,000.00		0		12/1/16	4/1/17	State Board Approved
Halifax	2216	Buildings 100, 300, 400, 500, & 600 HVAC Renovations		170,000.00		0	9/1/16	11/1/16	3/1/17	State Board Approved
Halifax	2217	Buildings 100, 300, 500, and 600 Boiler & Chiller Replacements		260,000.00		0	9/1/16	11/1/16	1/1/17	State Board Approved
Halifax	2219	Buildings 100, and 500 Air Handler Repair and Replacement		250,000.00		0	9/1/16	11/1/16	1/1/17	State Board Approved
Halifax	2218	Buildings 300, 500 and Library Building Restroom Renovations		250,000.00		0	9/1/16	11/1/16	9/1/17	State Board Approved
Halifax	2220	Buildings 100, 300, 400, 500, and 600 Flooring and Wall Renovations		600,000.00		0	9/1/16	10/1/16	10/1/17	State Board Approved
Johnston	2189	Tart & Wilson Building Renovations		3,701,470.00	5,377,573.00	0	1/1/17	7/1/17	12/1/18	State Board Approved
Lenoir	2139	Admin. Bus. Tech. & Learn. Resource Cntr. Elevator Upgrades		450,000.00		0	10/1/16	2/1/17	9/1/17	State Board Approved
Mayland	2103	Phillips Bldg. HVAC/Controls		351,890.00		0	2/1/17	5/1/17	8/1/17	State Board Approved
Mayland	2110	Gwaltney Hall Biology Lab Renovation		302,500.00		0	2/1/17	5/1/17	8/1/17	State Board Approved
Mayland	2111	Auto Body Repair Shop Renovation		288,500.00	25,000.00	0	9/1/16	12/1/16	5/1/17	State Board Approved
Mayland	2177	Avery Learning Center Roof Replacement		50,000.00		0	9/1/16	10/1/16	11/1/16	State Board Approved
Mayland	2174	Pinebridge Coliseum (Instructional Classrooms) Renovations		2,330,375.00		0	11/1/16	2/1/17	10/1/17	State Board Approved
Mayland	2221	Yancey Learning Center Roof Replacement		75,000.00		0	10/1/16	11/1/16	12/1/16	State Board Approved
Mitchell	2154	Agri-Business New Classroom and Labs	562,024.00			0	8/1/16	10/1/16	8/1/17	State Board Approved
Mitchell	2155	Mooreville Façade and Classroom Renovation	1,245,773.00	588,150.00		0	8/1/16	10/1/16	8/1/17	State Board Approved
Montgomery	2232	Building 200 Roof Replacement		200,000.00		0	8/1/16	12/1/16	2/1/18	State Board Approved
Nash	2092	Engineering & Cosmetology Buildings	4,945,000.00			41,494		12/1/16	2/1/17	Under Design
Nash	2133	Building A and B Roof Replacements		231,150.00		0	10/1/16	2/1/17	5/1/18	State Board Approved
Nash	2134	Building B and D2 HVAC Replacements		181,700.00		155,800	8/1/16	11/1/16	12/1/16	Under Construction
Nash	2137	Fire/EMS Program Vehicle Shelter	31,050.00			0	8/1/16	9/1/16	10/1/16	State Board Approved
Nash	2180	Buildings A and B Renovations		342,000.00		104,400	11/1/16	11/1/16	12/1/16	Under Construction
Nash	2181	Building D1 HVAC Replacement		200,000.00		194,425	8/1/16	8/1/16	12/1/16	Under Construction
Nash	2227	Bldgs. B & I Classroom Renovation		48,730.00		0	8/1/16	9/1/16	9/30/16	State Board Approved
Nash	2233	Continuing Education and Public Service ADA Compliance		28,400.00		0	10/1/16	10/1/16	12/1/16	State Board Approved
Pamlico	2201	Johnson Building (Instructional Classrooms) Renovations		4,793,233.00		0	11/1/16	1/1/17	2/1/17	State Board Approved
Piedmont	2122	Building E (Student Center) Renovations		638,000.00		0	12/1/16	8/1/17	11/1/18	State Board Approved
Piedmont	2123	Building D (Auditorium) Renovations		675,000.00		0	11/1/16	10/1/17	6/1/18	State Board Approved
Piedmont	2125	Mechanical Room Boiler Replacement		100,000.00		0	11/1/16	10/1/17	6/1/18	State Board Approved
Pitt	2081	Everett Building Renovations		2,000,000.00	2,249,195.00	22,358	9/1/16	11/1/16	11/1/17	Under Design
Randolph	2168	Allied Health Center	5,086,842.00		9,363,158.00	0		1/1/17	12/1/17	State Board Approved
Richmond	2120	Lindsey-Petris Building Expansion & Renovation	1,000,000.00	4,620,000.00	475,000.00	0	1/1/17	10/1/17	6/1/19	State Board Approved
Robeson	2135	Emergency Services Training Center-Burn Building & Training Tower	2,188,400.00			0	11/1/16	5/1/17	8/1/18	State Board Approved
Robeson	2136	Emergency Services Training Center Classroom Addition	2,193,430.00			0	1/1/17	3/1/17	3/1/18	State Board Approved
Rockingham	2152	Industrial Technology I and II Renovation		3,000,000.00		0	1/1/17	3/1/17	3/1/18	Under Design
Rockingham	2162	Advanced Technology Building Renovation		400,000.00		312,055	11/1/16	5/1/17	9/1/18	Under Construction

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2016 CONNECT NC BOND PROJECT STATUS REPORT  
AS OF OCTOBER 31, 2016**

Attachment FC 3

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Rockingham	2190	James Library Renovation		300,000.00		0	6/1/16	8/1/16	10/1/16	State Board Approved
Rowan-Cabarrus	2151	Fire and Emergency Services Training Facility Phase II	1,050,000.00			0	8/1/17	8/1/18	8/1/19	State Board Approved
Rowan-Cabarrus	2225	Motorsport Management Building Renovation		486,000.00		0	8/1/16	7/1/17	1/1/18	State Board Approved
Rowan-Cabarrus	2231	Property Acquisition	1,050,000.00			0			9/1/16	State Board Approved
Rowan-Cabarrus	2234	Building 300 Exterior Renovations		250,000.00		0	11/1/16	3/1/17	6/1/17	State Board Approved
Sandhills	2222	Owens Auditorium Renovation		3,816,267.00		0	11/1/16	12/1/16	12/1/17	State Board Approved
South Piedmont	2212	Garibaldi Building Air Handler Replacement		400,000.00		0	6/1/16	12/1/16	2/1/17	State Board Approved
South Piedmont	2213	Watson Building (Anson County Early College) HVAC Replacement		250,000.00		0	3/1/17	6/1/17	8/1/17	State Board Approved
South Piedmont	2214	Center for Technology & Health Education 2nd Floor Renovation		1,500,000.00		0	10/1/16	2/1/17	12/1/17	State Board Approved
Southwestern	2205	Health Science Building	5,445,597.00		11,529,403.00	0	10/1/16	11/1/17	11/1/19	State Board Approved
Surry	2129	Yadkin Industrial Training Center & Truck Driving Track	1,900,000.00		200,000.00	0	8/1/16	11/1/16	8/1/17	State Board Approved
Surry	2207	Building C (Instructional Classrooms) Roof Replacement		263,000.00		0	9/1/16	10/1/16	1/1/17	State Board Approved
Surry	2208	Building I (Industrial Training Center) Addition	31,500.00			0	9/1/16	10/1/16	1/1/17	State Board Approved
Surry	2209	Building K (Engineering Technology) Electrical Upgrades		16,000.00		0	9/1/16	10/1/16	1/1/17	State Board Approved
Surry	2210	Building R (Instructional Classrooms) Roof Replacement		191,500.00		0	9/1/16	10/1/16	1/1/17	State Board Approved
Tri-County	2224	McSwain Building HVAC Replacement		480,000.00		0	12/1/16	12/1/16	2/1/17	State Board Approved
Tri-County	2226	Driving Safety Pad	450,000.00			0		12/1/16	4/1/17	State Board Approved
Tri-County	2228	Property Acquisition	125,000.00			0			12/1/16	State Board Approved
Wake	2178	Ready Hall Renovation		9,123,927.00		0	1/1/17	6/1/18	6/1/19	State Board Approved
Wake	2179	Health Sciences Building Renovations		3,471,200.00		0		11/1/16	8/1/17	State Board Approved
Wayne	2100	Advanced Manufacturing Center Repairs & Renovations		1,011,674.00		0	11/1/16	1/1/17	12/1/18	State Board Approved
Wayne	2169	Wayne Learning Center & Testing Center Renovations		250,000.00		0	11/1/16	3/1/17	12/1/17	State Board Approved
Wayne	2170	Magnolia Building Roof Replacement		363,825.00		0	11/1/16	3/1/17	12/1/17	State Board Approved
Wayne	2171	Azalea, Dogwood, Hocutt, Holly, Magnolia, Maple, Door Renovations		60,000.00		0	11/1/16	1/1/17	6/1/17	State Board Approved
Wayne	2172	Greenhouse Additions & Renovations	100,000.00	41,326.00		0	11/1/16	2/1/17	8/1/17	State Board Approved
Wayne	2173	Hocutt Building & HVAC Renovations		450,000.00		0	3/1/17	6/1/17	6/1/18	State Board Approved
Wayne	2185	Holly, Azalea, & Aviation Buildings Renovations		100,000.00		0	11/1/16	1/1/17	12/1/17	State Board Approved
Wayne	2186	Pine Building Renovations		175,000.00		0	11/1/16	1/1/17	1/1/18	State Board Approved
Wayne	2196	Boiler Replacement		155,000.00		0	9/1/16	10/1/16	2/1/17	State Board Approved
Western Piedmont	2165	Building H Renovations		530,399.00		0	10/1/16	1/1/17	12/1/17	State Board Approved
Western Piedmont	2235	Student Access Door Retrofit		125,000.00		0	11/1/16	12/1/16	5/1/17	State Board Approved
Wilkes	2149	Walker Center Auditorium Roof Replacement		150,000.00		0	8/1/16	10/1/16	12/1/16	State Board Approved
Wilson	2223	Buildings L-A and L-F Additional Classrooms, Offices and Sign		1,000,000.00		0	2/1/17	5/1/17	9/1/17	State Board Approved
<b>TOTAL</b>			<b>65,099,482.00</b>	<b>82,095,301.00</b>	<b>43,437,795.00</b>	<b>834,731.07</b>				
		<b>% of Obligated Connect NC Bonds</b>	<b>44.2%</b>	<b>55.8%</b>		<b>0.6%</b>				
		<b>Total Connect NC Bonds</b>	<b>350,000,000.00</b>	<b>% of Total</b>						
		<b>111 Project - Obligated Connect NC Bonds</b>	<b>147,194,783.00</b>	<b>42.1%</b>						
		<b>Unobligated Connect NC Bonds</b>	<b>202,805,217.00</b>	<b>57.9%</b>						

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2016 CONNECT NC BOND PROJECT STATUS REPORT  
AS OF OCTOBER 31, 2016

Attachment FC 3

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
---------	-------------	--	-----------------------------------	------------------------	------------------------	-----------------------------	-----------------------------	-----------------------------------	---------------------------	--------

**Status:**  
 Status 1 - State Board Approved  
 Status 2 - Announced for Design Services/Pending Design Contract  
 Status 3 - Under Design - Executed Design Contract Received  
 Status 4 - Under Construction - Executed Construction Contract Received  
 Status 5 - Complete - Completion of construction work (Informal), or Final Inspection by SCO (Formal)  
 Status 6 - Closed - After final payment to contractor (informal) or Review and Approval of Final Reports and As Built Drawings by SCO

**Land Acquisition Status**  
 Status 1 - State Board Approved  
 Status 2 - Offer Pending  
 Status 3 - Land Purchase Closed- Receipt of Closing Statement; Reimbursement Request