



## **Connect NC Bond Status Report**

**June 30, 2019**

Submitted by the North Carolina Community College System  
Office to the:

Joint Legislative Oversight Committee on Capital Improvements,

House of Representatives Appropriations Committee,

And

Senate Committee on Appropriations/Base Budget

As Required by Section 2 of Session Law 2015-280

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
CONNECT NC BOND REPORT  
AS OF JUNE 30, 2019  
FY 2018-19**

**Executive Summary**

**Connect NC Bond Projects**

The State Board has approved the commitment of **\$312,725,025** or **89%** of the \$350,000,000 Connect NC Bond Funds. Of the \$312,725,025 fund commitment to projects, **54%** of the funds will be used for **“New Construction,”** and **46%** will be used for **“Repair and Renovation.”** The State Board has also approved the use of **\$190,027,963** of other funds for the total project budget of **\$502,752,988**. The expenditures to date and project percent complete are provided in Attachment A.

**Connect NC Bond Projects Status**

The State Board has approved 265 projects. The following provides the status of these approved projects.

- Five (5) Property Purchases have **closed**.
- Three (3) Property Purchases are **State Board Approved but pending closing**.
- Fifty-three (53) projects are **closed-out**.
- One Hundred Twenty-Four (124) projects are **under construction**.
- Forty-eight (48) projects are **under design**.
- Thirty-two (32) projects remain in the **State Board Approved** stage.

**Connect NC Bond funds totaling \$37,274,975 remain undesignated and require State Board approval to be designated for college projects.**

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
Alamance	2400	A Building- Culinary Renovation	0	1,100,000	0	1,100,000	0	0.00%	NA		
Alamance	2395	Main Building, B-Building and Automotive Shop Building Renovations	0	4,650,339	350,000	5,000,339	0	0.00%	NA		
Alamance	2695	Generator Project - Multiple Buildings	0	350,000	261,640	611,640	0	0.00%	NA		
Asheville	2141	Ivy Building Renovation	0	1,515,000	435,000	1,950,000	973,040	49.90%	NA		
Asheville	2142	Advanced Manufacturing Center Renovation	0	1,300,000	0	1,300,000	74,365	5.72%	NA		
Asheville	2143	Poplar Building Repurposing	0	800,000	0	800,000	154,550	19.32%	NA		
Asheville	2144	Ramsey Building Gutters	0	115,000	0	115,000	91,358	79.44%	NA		
Asheville	2145	Sunnicrest Building Exterior Restoration	0	500,000	0	500,000	490,424	98.08%	NA		
Asheville	2146	Balsam Building Exterior Accessibility	0	50,000	0	50,000	37,151	74.30%	NA		
Asheville	2147	Chestnut Building Renovation	0	242,000	0	242,000	238,617	98.60%	NA		
Asheville	2148	Sycamore Building Greenhouse Wall Replacement	0	200,000	0	200,000	30,064	15.03%	NA		
Asheville	2175	Ramsey Building HVAC Replacement	0	450,000	0	450,000	328,588	73.02%	NA		
Asheville	2176	Ramsey Building Welding Shop Upgrades	0	50,000	0	50,000	0	0.00%	NA		
Beaufort	2079	Public Safety and Workforce Development Complex	3,494,750	0	105,000	3,599,750	20,130	0.56%	1:3	1,164,917	(1,164,917)
Beaufort	2191	ADA Upgrades	0	702,334	1,946	704,280	704,280	100.00%	NA		
Beaufort	2314	Emergency Services Training Center	1,983,683	0	0	1,983,683	104,757	5.28%	1:3	661,228	(661,228)
Bladen	1721	Continuing Education Building	6,394,000	0	115,000	6,509,000	3,600,014	55.31%	1:3	2,131,333	(2,131,333)
Bladen	2082	STEM Training Facility	139,125	0	1,860,000	1,999,125	124,130	6.21%	1:3	46,375	1,313,625
Blue Ridge	2106	Arts and Science Building (Science Lab) Renovation	0	300,000	0	300,000	235,114	78.37%	NA		
Blue Ridge	2107	Spearman Building (Customized Training) Addition	1,645,750	0	0	1,645,750	1,535,865	93.32%	1:1	1,645,750	(1,645,750)
Blue Ridge	2108	Sink Building (One Stop Center) Renovation Phase 1	0	494,599	0	494,599	490,455	99.16%	NA		
Blue Ridge	2117	Straus Building (Instructional Classrooms) Renovations	0	74,300	0	74,300	34,019	45.79%	NA		
Blue Ridge	2118	Straus Building Renovation/Addition	219,495	25,000	0	244,495	38,159	15.61%	1:1	219,495	(219,495)
Blue Ridge	2393	Sink Building - Major Renovation	0	206,933	593,067	800,000	47,672	5.96%	NA		
Brunswick	2126	Allied Health Building Renovation	0	2,857,328	3,193,150	6,050,478	244,483	4.04%	NA		
Caldwell	2236	Student Services Center - Watauga Campus	4,685,600	0	651,534	5,337,134	2,772,594	51.95%	1:2	2,342,800	(1,691,266)
Caldwell	2424	Electrical Lineman Facility	943,737	0	466,478	1,410,215	0	0.00%	1:2	471,869	(5,391)
Cape Fear	2197	Building K (Auto Body Technology Facility) Renovation	0	718,000	0	718,000	47,271	6.58%	NA		
Cape Fear	2198	Building F (Automotive Technology Facility)Renovation	0	200,000	5,543	205,543	205,543	100.00%	NA		
Cape Fear	2199	Building W (Marine Technology & Hospitality Renovation	0	1,050,000	1,100,000	2,150,000	113,595	5.28%	NA		
Cape Fear	2352	Galehouse, McLeod and Natural Sciences Complex Renovations	0	3,707,951	542,049	4,250,000	0	0.00%	NA		
Carteret	2104	Hospitality/Culinary Arts Building	2,674,685	0	6,771,271	9,445,956	1,549,195	16.40%	1:1	2,674,685	3,995,536
Catawba	2274	Public Safety Driving Range	3,900,000	0	0	3,900,000	2,170,878	55.66%	1:2	1,950,000	(1,950,000)
Catawba	2275	Tarlton Complex and Student Services Center Roof Replacement	0	800,000	0	800,000	650,528	81.32%	NA		
Catawba	2403	Mechanical Unit, Chiller and Cooling Tower Replacements	0	1,480,268	0	1,480,268	86,840	5.87%	NA		
Central Carolina	2098	Health Sciences Center- New Construction	2,100,000	0	9,888,858	11,988,858	1,485,724	12.39%	2:2	1,050,000	8,838,858
Central Carolina	2229	Economic and Community Development	0	229,354	0	229,354	229,354	100.00%	NA		
Central Carolina	2230	West Harnett Center Renovation	0	1,000,000	0	1,000,000	975,615	97.56%	NA		
Central Carolina	2375	Miriello and Continuing Education Buildings- Mechanical Upgrades	0	495,000	0	495,000	23,675	4.78%	NA		
Central Carolina	2376	Science Building Roof Replacement	0	495,000	0	495,000	378,600	76.48%	NA		
Central Carolina	2378	Corridor Renovations and ADA upgrades	0	495,000	0	495,000	40,275	8.14%	NA		
Central Carolina	2474	Harnett ADA and Parking	0	100,000	160,000	260,000	0	0.00%	NA		
Central Carolina	2475	Emergency Services Training Center Track - Upgrades	0	150,000	0	150,000	0	0.00%	NA		
Central Carolina	2476	Classroom and Fitness Center Roof Replacement	0	495,000	0	495,000	212,803	42.99%	NA		
Central Carolina	2477	Economic and Community Development Building - Roof Replacement	0	495,000	0	495,000	0	0.00%	NA		
Central Piedmont	2012	North Energy Plant	3,172,224	0	0	3,172,224	3,076,364	96.98%	1:1	3,172,224	(3,172,224)
Central Piedmont	2013	Commercial Driving License Program Driving Course & Lab Building	3,945,433	0	4,077	3,949,510	3,625,369	91.79%	1:1	3,945,433	(3,943,301)
Central Piedmont	2114	Property Acquisition - Demo of Building	1,190,225	0	0	1,190,225	1,190,225	100.00%	1:1	1,190,225	(1,190,225)
Central Piedmont	2281	Central High Building-Third Floor Office Upfits	0	1,133,320	0	1,133,320	844,997	74.56%	NA		
Cleveland	2153	Hunt Campus Ctr, Student Activities Ctr.& Paksoy Tech. Roof Rep.	0	609,776	466,224	1,076,000	631,526	58.69%	NA		
Cleveland	2211	Advanced Manufacturing Building (Instructional Classrooms)	20,000	0	10,500,000	10,520,000	20,000	0.19%	1:2	10,000	(10,000)
Cleveland	2498	Paksoy Building Drainage and Structural Repairs	0	485,000	111,995	596,995	0	0.00%	NA		

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
COA	1862	Library Renovation	0	1,912,610	987,000	2,899,610	2,040,149	70.36%	NA		
COA	2140	Performing Arts Center Renovation	0	605,039	146,653	751,692	751,692	100.00%	NA		
COA	2321	Vital Records & Operation Facility	1,400,000	0	0	1,400,000	75,348	5.38%	1:3	466,667	(466,667)
COA	2350	Currituck County Public Safety Facility - New Construction	1,000,000	0	0	1,000,000	0	0.00%	1:3	333,333	(333,333)
Coastal Carolina	2164	Classroom Building	6,973,103	0	2,653,947	9,627,050	0	0.00%	1:2	3,486,552	(922,605)
Craven	2093	STEM Building	4,441,215	0	1,221,743	5,662,958	1,900,594	33.56%	1:2	2,220,608	(1,498,865)
Craven	2184	Barker Hall First Stop Renovation (Student Services)	0	935,425	264,575	1,200,000	935,425	77.95%	NA		
Davidson	1699	Health Sciences Center	2,600,000	0	10,567,996	13,167,996	2,717,400	20.64%	1:2	1,300,000	9,150,596
Davidson	2192	Finch and Reich Building Cooling Tower Replacement	0	183,813	0	183,813	183,813	100.00%	NA		
Davidson	2193	Brinkley Building HVAC Renovation	0	550,000	0	550,000	0	0.00%	NA		
Davidson	2194	Davie Community Building Chiller Replacement	0	150,000	0	150,000	106,650	71.10%	NA		
Davidson	2195	Training Grounds Pavement Resurface (Training Fire/Truck Driver)	0	150,000	0	150,000	126,993	84.66%	NA		
Davidson	2380	Dr. Slate Medical Training Center- Major Renovation	0	695,000	1,000,000	1,695,000	0	0.00%	NA		
Durham	2245	Newton Building Addition & Renovation	3,362,997	0	22,723,084	26,086,081	0	0.00%	1:1	3,362,997	19,360,087
Edgecombe	2094	Center for Innovation	6,100,000	0	0	6,100,000	4,943,891	81.05%	1:3	2,033,333	(2,033,333)
Edgecombe	2260	Mcintyre Building Renovation	0	200,000	0	200,000	0	0.00%	NA		
Edgecombe	2261	Barnes Building Renovation	0	260,000	0	260,000	0	0.00%	NA		
Edgecombe	2262	Norfleet House Renovation	0	50,000	0	50,000	0	0.00%	NA		
Edgecombe	2432	C Building Renovations	0	60,000	0	60,000	3,707	6.18%	NA		
Edgecombe	2433	Havens Building Renovations	0	200,000	0	200,000	0	0.00%	NA		
Edgecombe	2434	Fleming Building Renovations	0	200,000	0	200,000	0	0.00%	NA		
Fayetteville	2341	Health Technologies Center Roof Replacement	0	292,576	0	292,576	292,576	100.00%	NA		
Fayetteville*	2310	Acquisition of Property - Spring Lake 1.6 & 1.0 (Two separate purchase)	828,850	0	0	828,850	828,850	100.00%	1:2	414,425	(414,425)
Fayetteville	2427	Acquisition of Property - Five properties	2,510,000	0	500,000	3,010,000	0	0.00%	1:2	1,255,000	(755,000)
Fayetteville	2441	Fire & Emergency Services Center	7,036,640	0	11,844,933	18,881,573	0	0.00%	1:2	3,518,320	8,326,613
Forsyth	2127	Ardmore Hall, Forsyth Building & Main Campus Renovation	250,000	4,750,000	0	5,000,000	3,361,443	67.23%	1:1	250,000	(250,000)
Forsyth	2128	Trades Shop Building	809,410	0	1,500,000	2,309,410	646,756	28.01%	1:1	809,410	(809,410)
Gaston	2206	Veterinary Technology Facility	4,277,000	0	1,000,000	5,277,000	471,179	8.93%	1:2	2,138,500	(2,138,500)
Guilford	2132	Medlin Campus Center Renovations	0	9,519,543	9,880,457	19,400,000	1,303,759	6.72%	NA		
Halifax	2200	Student Access Door Retrofit (Instructional Classrooms)	0	200,000	0	200,000	0	0.00%	NA		
Halifax	2215	Buildings 300, 400, and 500 Roof Renovations	0	396,165	0	396,165	396,165	100.00%	NA		
Halifax	2216	Buildings 100, 300, 400, 500, & 600 HVAC Renovations	0	257,530	0	257,530	0	0.00%	NA		
Halifax	2217	Buildings 100, 300, 500, and 600 Boiler & Chiller Replacements	0	281,565	0	281,565	281,565	100.00%	NA		
Halifax	2218	Buildings 300, 500 and Library Building Restroom Renovations	0	250,000	0	250,000	0	0.00%	NA		
Halifax	2219	Buildings 100, and 500 Air Handler Repair and Replacement	0	250,000	0	250,000	0	0.00%	NA		
Halifax	2220	Buildings 100, 300, 400, 500, and 600 Flooring and Wall Renovations	0	600,000	0	600,000	0	0.00%	NA		
Halifax	2313	Replace Natural Gas Piping	0	34,000	0	34,000	0	0.00%	NA		
Halifax	2364	Advanced Manufacturing Center	3,742,915	0	2,000,000	5,742,915	36,264	0.63%	1:3	1,247,638	752,362
Haywood	2416	Health and Human Services Building - New Construction	2,831,380	0	0	2,831,380	0	0.00%	1:1	2,831,380	(2,831,380)
Isothermal	2088	Comprehensive Applied Sciences and Workforce Dev. Center	2,000,000	0	6,717,501	8,717,501	1,219,439	13.99%	1:3	666,667	6,050,834
Isothermal	2370	Roof Replacment-Applied Sciences Building	0	204,135	0	204,135	204,135	100.00%	NA		
Isothermal	2398	Agribusiness Barn Facility	216,000	0	305,000	521,000	0	0.00%	1:3	72,000	233,000
Isothermal	2420	Applied Sciences HVAC Replacement	0	400,000	0	400,000	393,772	98.44%	NA		
James Sprunt	2365	Hoffler Building Biology/Chemistry Lab Renovation	0	316,250	0	316,250	234,747	74.23%	NA		
James Sprunt	2366	Herring Building Welding Shop/Classroom Renovation	0	704,439	0	704,439	301,428	42.79%	NA		
James Sprunt	2367	Hall Building-Vocational Technology Building Infrastructure Renovation	0	848,700	0	848,700	0	0.00%	NA		
James Sprunt	2423	Hoffler Building Health Education Facility Addition/Renovation	0	2,449,065	2,050,935	4,500,000	0	0.00%	NA		
Johnston	2189	Tart & Wilson Building Renovations	0	3,701,470	5,377,573	9,079,043	3,701,470	40.77%	NA		
Lenoir	2139	Admin. Bus. Tech. & Learn. Resource Cntr.Elevator Upgrades	0	720,000	0	720,000	623,784	86.64%	NA		
Lenoir	2382	Bullock Building HVAC Replacement	0	121,424	0	121,424	116,424	95.88%	NA		
Lenoir	2383	Student Chiller Replacement and Health Science Building Heat Pump Replacement	0	237,512	0	237,512	228,619	96.26%	NA		
Lenoir	2385	Learning Resource Center Chiller Replacement	0	150,755	0	150,755	146,175	96.96%	NA		

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
Lenoir	2386	Highway 91 Center HVAC Renovation	0	300,401	0	300,401	13,317	4.43%	NA		
Lenoir	2387	Bullock Building Roof Remediation Coating	0	353,443	0	353,443	22,200	6.28%	NA		
Lenoir	2388	Student Center Roof Replacement	0	568,773	0	568,773	33,000	5.80%	NA		
Lenoir	2389	Health Sciences Roof Replacement	0	96,218	0	96,218	8,275	8.60%	NA		
Lenoir	2390	Workforce Development Center Roof Replacement	0	294,258	0	294,258	119,563	40.63%	NA		
Lenoir	2405	Health Sciences Building - Major Renovation	0	5,158,718	0	5,158,718	28,675	0.56%	NA		
Martin	2252	Door Upgrade - Campus Security	0	470,000	0	470,000	434,125	92.37%	NA		
Martin	2322	Electronic Signs	0	457,537	29,158	486,695	328,955	67.59%	NA		
Martin	2324	Campus Security Upgrade	0	351,858	14,084	365,942	150,485	41.12%	NA		
Martin	2332	Equine Facility Repairs/Upgrade	0	875,000	0	875,000	431,699	49.34%	NA		
Martin	2333	Fire Training Facility	2,000,000	0	0	2,000,000	324,529	16.23%	1:3	666,667	(666,667)
Martin	2340	Building 1 Renovations	0	325,000	0	325,000	125,943	38.75%	NA		
Martin	2413	Library/Student Success Center Renovation	0	450,000	0	450,000	28,717	6.38%	NA		
Mayland	2103	Phillips Bldg. HVAC/Controls	0	302,700	0	302,700	302,700	100.00%	NA		
Mayland	2110	Gwaltney Hall Biology Lab Renovation	0	345,709	170,088	515,797	515,797	100.00%	NA		
Mayland	2111	Auto Body Repair Shop Renovation	0	500,857	30,000	530,857	530,857	100.00%	NA		
Mayland	2174	Pinebridge Coliseum (Instructional Classrooms) Renovations	0	2,330,375	1,034,625	3,365,000	288,215	8.57%	NA		
Mayland	2177	Avery Learning Center Roof Replacement	0	88,200	0	88,200	88,200	100.00%	NA		
Mayland	2221	Yancey Learning Center Roof Replacement	0	75,000	8,850	83,850	83,850	100.00%	NA		
Mayland	2308	Welding Building Renovation and Addition	146,125	147,125	394,500	687,750	50,098	7.28%	1:2	73,063	321,438
Mayland	2309	Vocational Building Renovation	0	234,262	12,500	246,762	246,762	100.00%	NA		
Mayland	2358	Phillips-Gwaltney Early College	0	61,194	406	61,600	61,600	100.00%	NA		
Mayland	2361	Vocational Building Second Floor	0	160,000	0	160,000	0	0.00%	NA		
Mayland	2363	Gwaltney Hall First Floor	0	210,000	0	210,000	36,709	17.48%	NA		
McDowell	2244	Bldg 14 Renovation (Health Sciences Lab)	0	385,272	0	385,272	385,272	100.00%	NA		
McDowell	2251	Cosmetology Center	4,078,421	0	0	4,078,421	215,916	5.29%	1:2	2,039,211	(2,039,211)
Mitchell	2154	Agri-Business New Classroom and Labs	930,835	0	0	930,835	930,641	99.98%	1:1	930,835	(930,835)
Mitchell	2155	Mooresville Façade and Classroom Renovation	0	1,591,932	7,964	1,599,896	376,988	23.56%	NA		
Mitchell	2254	Wallace House Renovation	0	473,750	21,250	495,000	317,894	64.22%	NA		
Montgomery	2232	Building 200 Roof Replacement	0	174,430	0	174,430	174,430	100.00%	NA		
Montgomery	2242	Building 200 HVAC Replacement	0	1,075,000	0	1,075,000	960,645	89.36%	NA		
Montgomery	2243	Center for Workplace Development Renovation	0	111,449	0	111,449	111,449	100.00%	NA		
Montgomery	2277	Building 200 Interior Renovations	0	124,565	0	124,565	124,565	100.00%	NA		
Montgomery	2278	Building 100 Interior Renovations, HVAC and Roof Replacement	0	3,895,000	150,000	4,045,000	853,132	21.09%	NA		
Montgomery	2412	Capel Hall Building 200- Minor Renovation	0	47,006	0	47,006	47,006	100.00%	NA		
Montgomery	2484	Industrial Maintenance Building	495,000	0	0	495,000	0	0.00%	1:3	165,000	(165,000)
Nash	2092	Engineering & Cosmetology Buildings	4,945,000	0	150,000	5,095,000	4,911,436	96.40%	1:3	1,648,333	(1,648,333)
Nash	2133	Building A and B Roof Replacements	0	258,135	0	258,135	258,135	100.00%	NA		
Nash	2134	Building B and D2 HVAC Replacements	0	155,800	0	155,800	155,800	100.00%	NA		
Nash	2137	Fire/EMS Program Vehicle Shelter	43,440	0	186	43,626	43,626	100.00%	1:3	14,480	(14,480)
Nash	2180	Buildings A and B Renovations	0	342,000	11,977	353,977	353,977	100.00%	NA		
Nash	2181	Building D1 HVAC Replacement	0	194,425	0	194,425	194,425	100.00%	NA		
Nash	2227	Bldgs. B & I Classroom Renovation	0	48,730	0	48,730	18,220	37.39%	NA		
Nash	2233	Continuing Education and Public Service ADA Compliance	0	62,175	0	62,175	55,807	89.76%	NA		
Nash	2344	HVAC (Roof Top Unit) Replacement- Building D2	0	120,340	0	120,340	120,340	100.00%	NA		
Nash	2379	Veterinary Medical Technology Renovation	0	450,000	0	450,000	348,851	77.52%	NA		
Nash	2401	Science & Technology and Business and Industry Buildings- Roof Replacements	0	215,422	0	215,422	171,425	79.58%	NA		
Nash	2404	Buildings A & B- HVAC Renovation	0	180,000	0	180,000	126,163	70.09%	NA		
Nash	2442	Veterinary Medical Technology Addition	470,000	0	0	470,000	29,231	6.22%	1:3	156,667	(156,667)
Nash	2497	Buildings A, B, D and B&T - HVAC & Mechanical Upgrades	0	275,000	0	275,000	0	0.00%	NA		
Pamlico	2201	Johnson Building (Instructional Classrooms) Renovations	1,200,000	2,843,233	659,200	4,702,433	104,710	2.23%	1:2	600,000	(600,000)
Pamlico	2331	Johnson Building-Generator Replacement	0	148,898	0	148,898	148,898	100.00%	NA		

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
Piedmont	2122	Building E (Student Center) Renovations	0	711,395	0	711,395	670,634	94.27%	NA		
Piedmont	2123	Building D (Auditorium) Renovations	0	975,000	0	975,000	840,407	86.20%	NA		
Piedmont	2125	Mechanical Room Boiler Replacement	0	72,860	72,000	144,860	144,860	100.00%	NA		
Pitt	2081	Everette Building Renovations	0	2,000,000	2,249,195	4,249,195	1,009,582	23.76%	NA		
Pitt	2280	Student Advancement Center	6,376,397	0	0	6,376,397	72,890	1.14%	1:2	3,188,199	(3,188,199)
Randolph	2168	Allied Health Center	5,086,842	0	9,363,158	14,450,000	4,174,885	28.89%	1:2	2,543,421	(2,543,421)
Richmond	2120	Lindsey-Petris Building Expansion & Renovation	1,000,000	4,620,000	475,000	6,095,000	416,313	6.83%	1:3	333,333	141,667
Richmond	2399	Acquisition of Property - 517 Peden Street, Laurinburg, NC 28352	600,000	0	235,343	835,343	0	0.00%	1:3	200,000	(200,000)
Richmond	2455	Rockingham Classroom & Training Facility	1,000,000	0	11,393,283	12,393,283	0	0.00%	1:3	333,333	10,228,366
Roanoke -Chowan	2265	Handicap Access Update	0	550,000	0	550,000	32,500	5.91%	NA		
Roanoke -Chowan	2266	Fine Arts Center	3,683,773	0	0	3,683,773	39,911	1.08%	1:3	1,227,924	(1,227,924)
Roanoke -Chowan	2267	Jerigan Auditorium Renovation	0	500,000	0	500,000	18,063	3.61%	NA		
Roanoke -Chowan	2268	Health Sciences Program/Lab Renovation	0	50,000	0	50,000	0	0.00%	NA		
Roanoke -Chowan	2269	Davis Center Renovation	0	300,000	0	300,000	3,825	1.28%	NA		
Roanoke -Chowan	2270	Mathematics Laboratory Renovation	0	52,517	0	52,517	319	0.61%	NA		
Roanoke -Chowan	2271	Industrial Skills Building Renovation	0	10,227	0	10,227	10,227	100.00%	NA		
Roanoke -Chowan	2272	Campuswide Classroom Renovation	0	1,090,000	0	1,090,000	49,546	4.55%	NA		
Roanoke -Chowan	2279	Greenhouse	90,000	0	0	90,000	574	0.64%	1:3	30,000	(30,000)
Robeson	2135	Emergency Services Training Center-Burn Building & Training Tower	2,188,400	0	0	2,188,400	136,663	6.24%	1:3	729,467	(729,467)
Robeson	2136	Emergency Services Training Center Classroom Addition	2,771,152	0	0	2,771,152	59,508	2.15%	1:3	923,717	(923,717)
Robeson	2426	Building 11- Classroom Addition and Renovation	1,289,532	772,800	0	2,062,332	0	0.00%	1:3	429,844	(429,844)
Rockingham	2095	Whitcomb Student Center Renovation	0	650,000	750,000	1,400,000	632,190	45.16%	NA		
Rockingham	2152	Industrial Technology I and II Renovation	0	3,000,000	0	3,000,000	21,983	0.73%	NA		
Rockingham	2162	Advanced Technology Building Renovation	0	400,000	103,227	503,227	503,227	100.00%	NA		
Rockingham	2190	James Library Renovation	0	495,000	0	495,000	493,161	99.63%	NA		
Rockingham	2328	Emergency Services Training Center Improvements	0	100,000	0	100,000	57,069	57.07%	NA		
Rockingham	2377	Humanities Building Renovation	0	475,000	0	475,000	413,543	87.06%	NA		
Rockingham	2429	Keys Gym Improvements	0	400,000	0	400,000	0	0.00%	NA		
Rockingham	2430	Humanities Building Renovation - Second Floor	0	475,000	0	475,000	0	0.00%	NA		
Rowan-Cabarrus	2151	Fire and Emergency Services Training Facility Phase II	1,300,000	0	0	1,300,000	92,343	7.10%	1:2	650,000	(650,000)
Rowan-Cabarrus	2225	Motorsport Management Building Renovation	0	486,000	0	486,000	67,478	13.88%	NA		
Rowan-Cabarrus	2231	Acquisition of Real Property - Motorsport Management Purchase	1,053,196	0	0	1,053,196	1,053,196	100.00%	1:2	526,598	(526,598)
Rowan-Cabarrus	2234	Building 300 Exterior Renovations	0	555,000	0	555,000	271,934	49.00%	NA		
Rowan-Cabarrus	2406	Law Enforcement Tactical Training Facility- Building Renovation	0	150,000	0	150,000	0	0.00%	NA		
Rowan-Cabarrus	2407	Acquisition of Real Property - 1534 Trinity Road, Kannapolis, NC	733,000	0	250,000	983,000	733,000	74.57%	1:2	366,500	(116,500)
Sampson	2163	Welding and Activity Center Buildings	1,837,285	0	2,140,772	3,978,057	848,106	21.32%	1:2	918,643	822,130
Sampson	2436	Transportation Annex - New Construction	2,675,327	0	300,000	2,975,327	0	0.00%	1:2	1,337,664	(1,237,664)
Sandhills	2222	Owens Auditorium Renovation	0	3,816,267	600,000	4,416,267	1,887,277	42.73%	NA		
South Piedmont	2212	Garibaldi Building Air Handler Replacement	0	442,500	0	442,500	442,500	100.00%	NA		
South Piedmont	2213	Watson Building (Anson County Early College) HVAC Replacement	0	450,000	0	450,000	416,081	92.46%	NA		
South Piedmont	2214	Center for Technology & Health Education 2nd Floor Renovation	0	1,500,000	5,963,000	7,463,000	1,308,738	17.54%	NA		
Southeastern	2085	Addition to Business Industry Training Center, Renovations to B&M	2,614,787	3,619,802	90,000	6,324,589	2,875,957	45.47%	1:3	871,596	(871,596)
Southwestern	2205	Health Science Building	5,445,597	0	15,235,558	20,681,155	1,905,032	9.21%	1:3	1,815,199	13,420,359
Southwestern	2371	Public Safety Driving Range Repairs	0	60,000	0	60,000	32,945	54.91%	NA		
Southwestern	2402	Fire Rescue Training Center	1,400,000	0	1,312,605	2,712,605	95,966	3.54%	1:3	466,667	845,938
Stanly	2273	Patterson Building Renovation	0	242,876	0	242,876	242,876	100.00%	NA		
Stanly	2346	Phase I- Eddins & Webb Buildings	0	264,556	0	264,556	72,976	27.58%	NA		
Stanly	2356	Upgrades to the AMIT building	0	150,000	0	150,000	146,586	97.72%	NA		
Stanly	2357	Structural/Settlement to the Kelley & Patterson Buildings	0	330,000	0	330,000	207,509	62.88%	NA		
Stanly	2359	Whitley Technology Center Renovation	0	370,000	325,000	695,000	265,835	38.25%	NA		
Stanly	2360	Agribusiness Facilities	73,870	0	0	73,870	40,381	54.67%	1:2	36,935	(36,935)
Stanly	2495	Snyder & Whitley Building Chiller Replacements	0	550,000	0	550,000	0	0.00%	NA		

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
Stanly	2496	Crutchfield Education Center Chiller Replacement	0	275,000	0	275,000	0	0.00%	NA		
Surry	2129	Yadkin Industrial Training Center & Truck Driving Track	3,593,500	0	200,000	3,793,500	3,399,120	89.60%	1:3	1,197,833	(1,197,833)
Surry	2207	Building C (Instructional Classrooms) Roof Replacement	0	214,145	0	214,145	214,145	100.00%	NA		
Surry	2208	Building I (Industrial Training Center) Addition	30,136	0	0	30,136	30,136	100.00%	1:3	10,045	(10,045)
Surry	2209	Building K (Engineering Technology) Electrical Upgrades	0	16,000	0	16,000	16,000	100.00%	NA		
Surry	2210	Building R (Instructional Classrooms) Roof Replacement	0	181,799	0	181,799	181,799	100.00%	NA		
Surry	2239	Building C Renovations	0	279,886	0	279,886	279,886	100.00%	NA		
Surry	2240	Building P Renovations	146,036	323,964	0	470,000	470,000	100.00%	1:3	48,679	(48,679)
Surry	2241	Building S Renovations	0	240,000	0	240,000	225,365	93.90%	NA		
Surry	2257	Emergency Services Training Center - Propane Disconnect Valve	0	16,450	0	16,450	16,450	100.00%	NA		
Surry	2258	S Building Materials Storage Building Addition	80,000	0	0	80,000	80,000	100.00%	1:3	26,667	(26,667)
Surry	2259	V Building - 2nd Floor Renovation	0	359,507	0	359,507	359,507	100.00%	NA		
Surry	2329	S Building Roof Replacement	0	160,000	0	160,000	160,000	100.00%	NA		
Surry	2330	V Building Roof Replacement	0	250,589	0	250,589	250,589	100.00%	NA		
Surry	2488	T Building Renovation	0	490,000	0	490,000	0	0.00%	NA		
Tri-County	2224	McSwain Building HVAC Replacement	0	475,928	0	475,928	475,928	100.00%	NA		
Tri-County	2226	Driving Safety Pad	465,223	0	0	465,223	450,524	96.84%	1:2	232,612	(232,612)
Tri-County	2228	Property Acquisition	119,710	0	0	119,710	119,710	100.00%	1:2	59,855	(59,855)
Tri-County	2255	Student Services Reception Area	0	28,000	0	28,000	28,000	100.00%	NA		
Tri-County	2307	Campuswide Access Door Renovation	0	457,848	0	457,848	417,878	91.27%	NA		
Tri-County	2319	Human Resources Development Program Delivery- Harper Building	0	55,000	0	55,000	50,500	91.82%	NA		
Tri-County	2320	Crisp HVAC Replacement	0	265,000	0	265,000	265,000	100.00%	NA		
Tri-County	2327	West HVAC Replacement	0	301,000	0	301,000	301,000	100.00%	NA		
Tri-County	2335	Enloe HVAC Replacement	0	440,000	0	440,000	440,000	100.00%	NA		
Tri-County	2336	Harper HVAC Replacement	0	380,000	0	380,000	380,000	100.00%	NA		
Tri-County	2347	Maintenance to Classroom	0	304,840	0	304,840	304,840	100.00%	NA		
Tri-County	2409	McSwain Exterior Building Renovation	0	452,500	0	452,500	369,800	81.72%	NA		
Vance-Granville	2188	Buildings 1-6 & 9 HVAC Replacements & Fire Alarm System Install	0	4,174,500	0	4,174,500	160,545	3.85%	NA		
Vance-Granville	2248	Exterior Masonry Repairs and Restoration	0	1,000,000	43,100	1,043,100	28,010	2.69%	NA		
Vance-Granville	2249	Building 10 Phase II Renovation	0	273,725	150,000	423,725	146,496	34.57%	NA		
Vance-Granville	2250	Building 2 Welding Lab Renovation	0	223,717	0	223,717	223,623	99.96%	NA		
Wake	2178	Ready Hall Addition (Formerly Ready Hall Renovation)	9,723,927	0	2,806,900	12,530,827	53,624	0.43%	1:1	9,723,927	(6,917,027)
Wake	2179	Health Sciences Building Renovations	0	2,871,200	0	2,871,200	2,716,403	94.61%	NA		
Wayne	2169	Wayne Learning Center & Testing Center Renovations	0	245,912	0	245,912	245,912	100.00%	NA		
Wayne	2170	Magnolia Building Roof Replacement	0	400,000	0	400,000	390,940	97.73%	NA		
Wayne	2171	Azalea, Dogwood, Hocutt, Holly, Magnolia, Maple, Door Renovations	0	60,000	98,438	158,438	10,152	6.41%	NA		
Wayne	2172	Greenhouse Additions & Renovations	315,734	42,068	0	357,802	202,375	56.56%	1:2	157,867	(157,867)
Wayne	2173	Hocutt Building & HVAC Renovations	0	250,000	0	250,000	0	0.00%	NA		
Wayne	2185	Holly, Azalea, & Aviation Buildings Renovations	0	98,063	64,500	162,563	162,563	100.00%	NA		
Wayne	2186	Pine Building Renovations	0	177,985	248,000	425,985	425,985	100.00%	NA		
Wayne	2196	Boiler Replacement	0	100,576	192,000	292,576	292,576	100.00%	NA		
Wayne	2410	Automotive Collision Repair Building- New Construction	3,000,000	0	4,000,000	7,000,000	74,338	1.06%	1:2	1,500,000	2,500,000
Western Piedmont	2165	Building H Renovations	0	2,617,753	0	2,617,753	2,363,083	90.27%	NA		
Western Piedmont	2166	HVAC Repairs & Updates-Patton and E Buildings	0	300,000	0	300,000	0	0.00%	NA		
Western Piedmont	2235	Student Access Door Retrofit	0	125,000	200,000	325,000	41,026	12.62%	NA		
Western Piedmont	2315	Learning Resource Center Renovations	0	125,000	394,912	519,912	125,000	24.04%	NA		
Western Piedmont	2316	Concrete and Brick Repair	0	325,000	0	325,000	0	0.00%	NA		
Western Piedmont	2414	Moore Hall - Major Renovation	0	210,000	0	210,000	20,500	9.76%	NA		
Western Piedmont	2439	Moore Hall - BLET Renovations	0	90,000	0	90,000	0	0.00%	NA		
Wilkes	2149	Walker Center Auditorium Roof Replacement	0	67,889	0	67,889	67,889	100.00%	NA		
Wilkes	2238	Culinary Lab Building	2,025,785	0	567,094	2,592,879	2,208,955	85.19%	1:2	1,012,893	(445,799)
Wilkes	2334	Alleghany Center Industrial Lab	150,000	0	75,000	225,000	0	0.00%	1:2	75,000	-

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM

CONNECT NC BOND REPORT

FISCAL YEAR 2018-19

AS OF JUNE 30, 2019

College	Project No.	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Total Project Budget	Total Project Expended to Date	Percent Complete	New Construction Match Ratio	Match Requirement Per S.L 2015-280	Overmatch (Used)/ Generated per G.S. 115D-31*
Wilkes	2391	Ashe Campus Classroom/Lab Building	3,000,000	0	9,100,000	12,100,000	415,469	3.43%	1:2	1,500,000	7,600,000
Wilson	2431	Building S - New Construction	3,291,417	0	0	3,291,417	0	0.00%	1:3	1,097,139	(1,097,139)
Wilson	2444	Buildings U and V Renovation	0	1,847,009	0	1,847,009	0	0.00%	NA		
Wilson	2223	Wilson Buildings L-A and L-F Additional Classrooms, Offices and Sign	0	1,800,000	10,860	1,810,860	1,775,054	98.02%	NA		
Total			168,357,665	144,367,361	190,027,963	502,752,989	118,540,954	23.58%			

\*Per G.S. 115D-31, prior non-state expenditures used to access new construction Connect NC bond funds. Negative calculation reflects use of prior non-state expenditures as match. Positive calculation reflects excess non-state funds.

\*\*Former Connect NC Bond Funded Projects: Bladen #2182, Lenior #2384, Martin #2323, Surry #2353, Wayne #2100, Wayne #2318

NCCCS Bonds	350,000,000
Committed	312,725,025
% of Authorized Bonds Committed	89%
% New of Committed	53.84%
% R&R of Committed	46.16%
Total Project Costs	502,752,989
Undesignated	37,274,975