

STATE BOARD OF COMMUNITY COLLEGES
Capital Improvement Follow up Report on 2000 State Bond Funds

Background: In 2000, Session Law 2000-3; Senate Bill 912 authorized the issuance of general obligation bonds, subject to a vote of the qualified voters of the State, to provide grants to the community colleges for capital improvements. The net of the bond referendum for the community colleges was \$600M to be used for new construction and repair and renovation (\$498,702,280 new construction; \$101,297,720 repair and renovation). In addition to the bond funds, an additional \$317,717,485 was identified to be used in the community college capital projects. These funds include state appropriations, county funds, grants (Economic Development Administration), and donations. Interest from the bonds provided Pitt Community College an additional \$164,880 for settlement payments on two projects.

Currently, the Bond Status Report identifies four hundred eighteen projects. The State funds expended through January 18, 2013 totals \$597,260,654, with a balance of \$2,904,226. Eight of the inactive projects (have met all the requirements to close out the project) have an unexpended fund balance totaling \$118,689. There are twenty-four active projects with available funding of \$34,755,983, and an unexpended fund balance of \$2,785,494. (NOTE: The \$43 difference is residual funds from the other closed projects).

Contact Person:

Sharon Rosado
Director, Administrative & Facility Services

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00		4,584,147.00	2,000,000.00	0.00	Aug-06	Closed
Alamance	Renovations - Project I - Project No. 1201		99,999.04		99,999.04	0.00	Jul-02	Closed
Alamance	Renovations - Project II - Project 1302		127,105.00		127,105.00	0.00	Aug-05	Closed
Alamance	Renovations - Main Building Project No. 1549		125,000.00		125,000.00	0.00	Jun-07	Closed
Alamance	Renovations - Student Center No. 1563		505,000.00	8,872.00	505,000.00	0.00	Feb-09	Closed
Alamance	Allied Health Building - Project No. 1130	3,654,210.00		2,599,023.00	3,654,209.96	0.04	Feb-09	Closed
Alamance	Burlington Center Renovation Project No. 1584	93,141.00	570,000.00	2,278,196.00	663,141.00	0.00	Feb-09	Closed
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00			4,592,058.36	0.64	Jun-06	Closed
Asheville	Renovations #1 - #1137	63,176.00			63,176.00	0.00	May-08	Closed
Asheville	Enka Center Renovations #1213		600,000.00		600,000.00	0.00	May-03	Closed
Asheville	Dental Lab Renovation NCCCS #1121		390,048.00		390,048.00	0.00	Aug-06	Closed
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00		916,351.00	6,237,700.48	0.52	Jun-06	Closed
Asheville	Fernihurst Renovation, #1158		880,683.00	2,052,400.00	880,683.00	0.00	Sep-08	Closed
Asheville	Marketing Tech Renovations #1354		1,202,527.00	1,808,055.00	1,202,526.26	0.74	Dec-06	Closed
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	43,093.00	4,423,325.00	111,587.00	0.00	Sep-08	Closed
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000.00	0.00	May-03	Closed
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895.00	0.00	Apr-03	Closed
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	714,289.00	468,333.00	3,821,787.31	0.00	May-06	Closed
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	22,693.00	23,332.00	0.00	Jun-08	Closed
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429.00	0.00	Dec-06	Closed
Bladen	Repair and Renovation #1337		520,000.00	138,882.00	520,000.00	0.00	Sep-04	Closed
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	90,000.00	482,350.00	2,990,000.00	0.00	Jan-10	Closed
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	140,000.00	1,228,506.00	664,794.00	0.00	Jul-09	Closed
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809.00		146,809.00	0.00	Oct-04	Closed
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522.00		536,522.00	0.00	Dec-02	Closed
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03			258,774.03	0.00	Dec-03	Closed
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969.00		402,969.00	0.00	Feb-05	Closed
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43		127,839.00	877,972.43	0.00	Jul-05	Closed
Blue Ridge	Renovations to two classroom buildings - #1443		546,458.00		546,458.00	0.00	Mar-06	Closed
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928.00		125,928.00	0.00	Jan-03	Closed
Blue Ridge	New Vocational Training Building - #1536	664,867.00		2,075,480.00	664,867.00	0.00	Jul-08	Closed
Brunswick	Technical and Trades Building Project #914	336,641.20	544,643.00	701,364.00	881,284.20	0.00	Aug-02	Closed
Brunswick	Bundled R&R Projects #1342	12,006.00	523,427.00	0.00	535,433.00	0.00	Oct-04	Closed
Caldwell	Distance Learning #1128	258,794.70	213,450.00	10,000.00	472,244.70	0.00	May-03	Closed
Caldwell	Watauga Site Prep #1127	1,321,355.00		210,931.00	1,321,355.00	0.00	Feb-05	Closed
Caldwell	TAPS roof Replacement 1777		45,027.00	10,414.00	45,027.00	0.00	Jun-10	Closed
Caldwell	E Building Elevator #1762	67,123.00	4,774.00		71,897.00	0.00	Oct-09	Closed
Caldwell	Civic Center EIFS #1760		99,172.00		99,172.00	0.00	Jun-09	Closed
Caldwell	Beam Hall Renovations #1749	60,000.00			60,000.00	0.00	May-10	Closed
Caldwell	Coffey Drive Property #1747	221,500.00		4,118.53	221,500.00	0.00	Jun-10	Closed Land Purchase
Caldwell	Occupational Training Center #1555	1,349,155.00		2,107,195.00	1,349,155.00	0.00	Jan-09	Closed
Caldwell	Civic Center #1267		1,291,000.00	140,660.00	1,290,999.54	0.46	Sep-04	Closed
Caldwell	Land Acquisition/Transportation Center #1547	1,038,601.00	250,000.00		1,288,600.99	0.01	Mar-06	Closed
Caldwell	NE Site Project #1415	811,389.00			811,388.90	0.10	Jan-09	Closed
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000.00	0.00	Mar-03	Closed
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000.00	0.00	Nov-03	Closed
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237.00	0.00	May-05	Closed
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	114,932.00		114,932.00	0.00	Oct-09	Closed
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242.00	0.00	Jun-08	Closed
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,868,202.21		5,985,212.00	10,868,202.21	0.00	Apr-10	Closed
Cape Fear	Public Safety Training Center #1416	3,098,026.00	0.00	7,000,000.00	3,098,025.81	0.19	Sep-09	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	115,758.00	0.00	Jul-08	Closed
Cape Fear	Wilmington Bookstore Renovation #1643		595,780.00		595,778.75	1.25	Jul-09	Closed
Cape Fear	Atlantic Coastline Building Renovation #1661		251,899.00		251,898.63	0.37	Oct-09	Closed
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned		295,537.00		295,537.00	0.00	Jun-10	Closed
Cape Fear	Renovate Maintenance Shop #1840	47,559.79	119,784.00		102,395.00	64,948.79	Jun-13	Under Construction
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	199,761.00	9,693,560.00	5,845,485.00	0.00	Feb-09	Closed
Carteret	Hospitality Building Renov. and Parking Renov. #1348		47,149.00		47,148.82	0.18	Apr-05	Closed
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,902.00	454,507.00	400,902.00	0.00	Jun-09	Closed
Carteret	McGee Building Renovation-Classrooms #1475		350,239.00		350,236.86	2.14	May-10	Closed
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000.00		166,000.00	0.00	Jun-06	Closed
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815.00		1,001,815.00	0.00	Jul-04	Closed
Catawba	Classroom/Laboratory Building #1285	7,567,306.00		7,000,000.00	7,567,306.00	0.00	Apr-05	Closed
Catawba	Roofing and Paving #1636		90,068.00	1,771,390.00	90,068.00	0.00	Aug-09	Closed
Catawba	Renovations - Institutional Advancement #1564		595,051.00		595,051.00	0.00	Jan-09	Closed
Catawba	Paap Building Renovations #1233		132,898.62		132,898.62	0.00	Dec-04	Closed
Catawba	Old Testing Center Renovoations #1288		58,961.10		58,961.10	0.00	Dec-04	Closed
Catawba	Renovate Interior Space #1312		550,544.00		550,544.00	0.00	Jul-04	Closed
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000.00		295,000.00	0.00	Dec-06	Closed
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878.00		318,878.00	0.00	Oct-06	Closed
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654.00		230,654.00	0.00	Feb-07	Closed
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00		24,443.00	4,800,000.00	0.00	Oct-04	Closed
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00		2,500,000.00	700,000.00	0.00	Nov-04	Closed
Central Carolina	Classroom Building (Proj. # 1325)	1,986,483.00		48,274.00	1,986,482.09	0.91	Apr-05	Closed
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	31,000.00		911,718.00	0.00	Apr-06	Closed
Central Carolina	Computer Technology Building (#1410)	102,200.00			102,200.00	0.00	Apr-06	Closed
Central Carolina	Land Acquisition - Watson Property (#1570)	1,897,800.00		302,200.00	1,897,800.00	0.00	Jun-06	Closed
Central Carolina	Renovation of Classroom Building (#1362)		30,218.00		30,218.00	0.00	May-05	Closed
Central Carolina	R&R - Siler City Center (# 1485)		29,295.00		29,294.84	0.16	Oct-08	Closed
Central Carolina	R&R - Chatham Campus (# 1486)		378,255.00		378,255.00	0.00	Apr-10	Closed
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.00	437,767.00	111,000.00	593,986.00	0.00	Jan-09	Closed
Central Carolina	New Siler City Center (#1548)	627,805.00		5,380,945.00	627,805.00	0.00	Jun-10	Closed
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00		741,882.00	1,000,000.00	0.00	May-08	Closed
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,739.39	4,766,142.00		4,880,011.81	14,869.58	Sep-08	Closed
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54		8,500,000.00	738,438.54	0.00	Dec-01	Closed
Cent. Piedmont	Information Technology Building - (1116)	16,512,616.00			16,512,615.92	0.08	Jan-06	Closed
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	351,000.00	2,515,000.00	1,379,856.71	0.00	Jan-06	Closed
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00		6,305,938.00	3,500,000.00	0.00	Jan-06	Closed
Cent. Piedmont	North Campus Phase III - (1115)	18,227,994.00			18,227,993.22	0.78	Sep-08	Closed
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00		0.00	174,492.78	0.22	Mar-08	Closed
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	1,850,000.00		1,948,456.74	1,543.26	Jan-09	Closed
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,247,336.29	3,478,537.00	1,019,665.00	6,725,873.00	0.29	May-10	Closed
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,500.61			9,757,500.61	0.00	Dec-06	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000.00		230,000.00	0.00	Jun-04	Closed
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00		3,353,264.00	3,887,036.00	0.00	Jul-09	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000.00		225,000.00	0.00	Oct-10	Closed
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000.00		500,000.00	0.00	Apr-08	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104.00		297,104.00	0.00	Nov-05	Closed
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	1,688,980.00	15,400.00	5,539,502.41	0.00	Jul-06	Closed
Coastal Carolina	Classroom Building #1263	9,710,427.50			9,710,427.50	0.00	Dec-06	Closed
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000.00	0.00	Dec-06	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,996,162.50		113,157.10	3,982,963.70	13,198.80	May-10	Complete
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00		66,202.00	905,612.00	0.00	Nov-04	Closed
COA	Allied Health and Wellness Center #1247	2,552,135.78			2,552,135.78	0.00	Nov-04	Closed
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04			42,948.04	0.00	Dec-05	Closed
COA	Renovation of Manteo Middle School #1420	742,724.00		7,113,724.00	710,867.93	31,856.07	Oct-11	Complete
COA	Auditorium Roof #1618		45,424.00	90,926.00	45,424.00	0.00	Nov-08	Closed
COA	Cosmetology Program Area Renovation #1592		90,000.00	74,788.00	90,000.00	0.00	Aug-08	Closed
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,575.07		380,575.07	0.00	Oct-05	Closed
COA	Expansion to Building A EC Campus #1450	1,021,353.00		5,268,084.00	1,996,597.00	0.00	Mar-09	Closed
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000.00	0.00	Dec-04	Closed
Craven	Addition to Kelso Hall - #1336	93,975.00		943,509.00	93,974.93	0.07	Aug-06	Closed
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00		125,594.00	1,371,353.10	0.90	May-06	Closed
Craven	Technology Building #1268	2,935,404.00		2,725,412.00	2,935,404.00	0.00	Jul-08	Closed
Craven	Reroof Building B #1243		205,026.79		205,026.79	0.00	Oct-04	Closed
Craven	Reroof Building G #1244		265,113.79		265,113.79	0.00	Oct-04	Closed
Craven	Renovate Barker Hall & Misc. Renovations #1246		432,090.00		432,090.00	0.00	Aug-09	Closed
Craven	Reroof Library (Bldg A) #1603		245,944.00		245,943.40	0.60	Apr-08	Closed
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	1,741,409.00	1,700,000.00	5,795,467.00	0.00	May-06	Closed
Davidson	Fire Service Laboratory (1180)	325,000.00		16,473.00	325,000.00	0.00	Jul-02	Closed
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	1,000,000.00		3,546,502.00	0.00	Feb-05	Closed
Durham	White Building Renovations - 1171	1,100,000.00	1,152,672.00	4,015,459.00	2,196,355.20	56,316.80	Sep-10	Complete
Durham	New Student Services/Classroom Building - #1199	5,628,818.00		3,000,000.00	5,628,818.00	0.00	Apr-06	Closed
Durham	Satellite Campus#1499	4,000,000.00		5,074,261.00	4,000,000.00	0.00	Jun-08	Closed
Edgecombe	ACT Project - Project #1078	6,756,814.00		3,919,548.00	6,756,814.00	0.00	Dec-04	Closed
Edgecombe	Various R & R projects #1273		500,000.00		500,000.00	0.00	Aug-08	Closed
Edgecombe	Various R & R projects #1272		757,203.00		757,203.00	0.00	Dec-07	Closed
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	7,000,000.00		1,021,501.00	7,000,000.00	0.00	Jun-05	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1320)	600,000.00		2,860,938.00	600,000.00	0.00	Mar-03	Closed
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	2,430,349.00		800,000.00	2,430,349.00	0.00	Nov-09	Closed
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	876,486.53	3,402,185.00		4,278,671.53	0.00	Dec-07	Closed
Fayetteville	Virtual College Center (#1126)	5,997,415.00			5,997,415.00	0.00	Nov-06	Closed
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	10,189,290.06		690,200.00	10,137,241.82	52,048.24	Jun-12	Complete
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	209,343.00	111,788.00	1,259,948.00	321,131.00	0.00	Jun-07	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1441)	500,644.45			500,644.45	0.00	Dec-04	Closed
Fayetteville	Addition to Administration Building (DCC # 1520)	1,177,800.00		500,000.00	1,177,800.00	0.00	Nov-10	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1534)	484,510.00			484,510.00	0.00	Oct-05	Closed
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	2,209,944.00			2,209,944.00	0.00	Jun-10	Closed
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00		355,397.38	261,182.00	0.00	Oct-09	Closed
Fayetteville	Purchase of Western Property (DCC # 1729)	2,505,136.00		407,553.00	2,505,136.00	0.00	Jun-09	Closed Land Purchase
Fayetteville	Bundled R & R Projects 2005 (#1446)	505,190.41		421,782.00	505,190.41	0.00	Jul-07	Closed
Fayetteville	Renovation Student Center (#1795)	29,910.00		3,833,060.00	29,910.00	0.00	Nov-13	Under Design
Forsyth	Construction - New building - #1139	3,735,600.00		7,460,000.00	3,735,600.00	0.00	Sep-07	Closed
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	200,000.00		900,000.00	0.00	Sep-03	Closed
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,052.50		559,052.50	0.00	Apr-04	Closed
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00			9,249,421.00	0.00	Feb-09	Closed
Forsyth	Renovations - Snyder Hall - #1437		665,000.00		665,000.00	0.00	Mar-07	Closed
Forsyth	Renovations-Allman Center #1560		280,000.00		280,000.00	0.00	Feb-07	Closed
Forsyth	Bundled - R & R #1630		1,427,157.00	144,395.00	1,427,157.00	0.00	May-10	Closed
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478.00	1,390,000.00	550,478.00	0.00	Apr-09	Closed
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,504,867.00	957,518.79	2,481.21	Aug-09	Complete
Gaston	New Public Safety Building - #1122	1,494,782.05		465,845.00	1,494,782.05	0.00	Oct-04	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Gaston	New Science and Technology Building - #1428	696,044.00		2,684,488.00	696,044.00	0.00	Oct-08	Closed
Gaston	Renovation - Comer Building - East #1332		2,484,763.00	480,427.00	2,484,762.92	0.08	Aug-06	Closed
Gaston	New Health Sciences Building - #1427	883,710.20		12,000,000.00	883,710.20	0.00	Jul-09	Closed
Gaston	Renovation - Craig Building - #1333		222,647.00	42,618.00	222,646.17	0.83	Apr-06	Closed
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	1,929,261.36		4,597,038.00	1,828,208.73	101,052.63	Sep-12	Complete
Gaston	Restroom Renovation #1653	5,217.00	19,249.00	41,334.00	24,466.00	0.00	Dec-07	Closed
Gaston	East Campus Land Purchases #1694	192,513.00			192,513.00	0.00	Dec-08	Closed Land Purchase
Gaston	Lincoln Campus Lower Level # 1778	1,684,471.75	4,025.00		1,688,495.04	1.71	Dec-11	Closed
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00		245,400.00	2,150,000.00	0.00	Aug-06	Closed
Guilford	Land #1236	3,000,000.00		0.00	3,000,000.00	0.00	Mar-02	Closed
Guilford	Classroom Building Project #1046	4,250,000.00		5,000,000.00	4,250,000.00	0.00	Jan-04	Closed
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00		2,520,000.00	1,500,000.00	0.00	Mar-05	Closed
Guilford	Jamestown Campus Land & Parking #1294	4,350,000.00		0.00	4,350,000.00	0.00	Oct-10	Closed
Guilford	Classroom Building #1605	2,100,382.27		8,500,000.00	2,066,057.00	34,325.27	Jul-13	Under Design
Guilford	Fire Suppression System Replacement #1392		344,005.55	0.00	344,005.55	0.00	Mar-07	Closed
Guilford	Roads, Parking & Walkways Repairs #1334		889,324.77	0.00	889,324.77	0.00	Feb-07	Closed
Guilford	Business Careers Renovation #1397		37.45	0.00	37.45	0.00	May-07	Closed
Guilford	HVAC Renovations and Energy Upgrades #1398		619,981.45	0.00	619,981.45	0.00	May-07	Closed
Guilford	Health Technologies Project #1375	9,750,000.00		7,689,349.00	9,750,000.00	0.00	May-09	Closed
Guilford	Business Hall Renovations #1773		2,520,423.00	0.00	2,502,914.44	17,508.56	Jan-11	Closed
Guilford	Land #1680	643,659.00		0.00	643,659.00	0.00	Jun-09	Closed Land Purchase
Guilford	Land #1681	356,340.73		0.00	356,340.73	0.00	Jun-09	Closed Land Purchase
Guilford	Jamestown Renovations #1809		550,001.10	2,091,686.00	550,001.10	0.00	Nov-12	Closed
Halifax	Allied Health/Auditorium Bldg #1090	7,615,691.00		2,042,678.00	7,614,690.03	1,000.97	Dec-03	Closed
Halifax	HVAC replacement,welding shop renovations #1165	91,218.00	811,569.00	3,000.00	897,035.62	5,751.38	Feb-10	Complete
Halifax	Wellness/Fitness Center #1292	566,129.64			566,129.64	0.00	Feb-04	Closed
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	1,851,922.00	292,443.00	2,422,402.00	0.00	Dec-04	Closed
Haywood	Regional High Tech. Center #1327	217,598.00		142,799.00	217,598.00	0.00	Oct-05	Closed
Isothermal	Continuing Education Building Renovation - #1204		548,417.17		548,417.17	0.00	Aug-03	Closed
Isothermal	Life Long Learning Center #1298	1,658,309.00		2,829,291.00	1,658,309.00	0.00	Sep-07	Closed
Isothermal	ADA Compliance Project & minor building improve. #1252		123,693.77		123,693.77	0.00	Jul-03	Closed
Isothermal	Campus HVAC Controls Replacement #1253		181,781.47		181,781.47	0.00	Apr-03	Closed
Isothermal	Underground wiring project #1394		100,000.00	150,000.00	100,000.00	0.00	Jul-05	Closed
Isothermal	Student Center Roof Replacement #1395		276,333.55	24,159.00	276,333.55	0.00	Dec-06	Closed
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401.00		447,401.00	0.00	Feb-07	Closed
Isothermal	Library Interior Ceiling Renovation - #1565		6,106.00	3,382.00	6,106.00	0.00	May-07	Closed
James Sprunt	Exterior Campus Lighting #1163		223,414.00	68,807.00	223,414.00	0.00	Dec-02	Closed
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,584.70		176,584.70	0.00	Jun-02	Closed
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00			1,783,718.00	0.00	Apr-05	Closed
James Sprunt	Repair and Renovations #1424		266,319.00	2,078.11	266,319.00	0.00	Dec-07	Closed
James Sprunt	Repair and Renovations Phase 2 #1529		265,000.00	3,314.00	265,000.00	0.00	Dec-07	Closed
Johnston	Campus Lighting and Parking #1176	189,194.00		7,326.00	189,193.75	0.25	Aug-09	Closed
Johnston	Industrial Technology Bldg #1219	2,299,625.00	0.00	829,735.00	2,299,625.00	0.00	May-04	Closed
Johnston	Renovation of Wilson #1103	0.00	632,153.00	462,199.00	632,152.82	0.18	Dec-03	Closed
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,049,210.12	549,732.00		6,598,940.47	1.65	Apr-09	Closed
Johnston	Arboretum Greenhouse Complex #1422	94,917.88		94,919.00	94,917.88	0.00	Sep-06	Closed
Johnston	Parking Lot Improvements #1620	28,150.00	30,803.00	830,979.00	0.00	58,953.00	Jan-12	Closed
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00		30,326.00	306,706.64	0.36	Jun-08	Closed
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	196,000.00		569,061.44	0.00	Jun-03	Closed
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	913,679.75	15,012.25	Jun-13	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46			199,745.46	0.00	Dec-05	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000.00	101,855.20	400,000.00	0.00	Jan-12	Closed
Lenoir	Classroom and Science Building #1238	4,932,980.00		600,000.00	4,932,980.00	0.00	May-07	Closed
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		464,105.07		192,397.11	271,707.96	Jul-13	Under Construction
Lenoir	Industrial/Vocational Center #1407	2,265,844.00		22,000.00	2,265,844.00	0.00	Feb-09	Closed
Lenoir	Land Acquisition #1399	380,910.32			380,910.32	0.00	Oct-04	Closed
Lenoir	Jones Co. Land Acquisition #1462	148,282.20			148,282.20	0.00	Feb-05	Closed
Lenoir	Felix Johnson Property #1488	304,951.25			304,951.25	0.00	Apr-05	Closed
Lenoir	Jones County Center #1500	851,718.00		1,109,000.00	851,718.00	0.00	Jan-10	Closed
Lenoir	Maintenance Facility #1587	749,524.00			749,524.00	0.00	Nov-09	Closed
Lenoir	Signage #1588	157,830.25		75,800.00	115,464.71	42,365.54	Jun-13	Under Construction
Lenoir	Christine Parker Property #1533	63,972.54			63,972.54	0.00	Dec-05	Closed
Lenoir	Corrections Training Facility & Simulated Cell #1590		50,000.00	230,334.00	50,000.00	0.00	Jul-09	Closed
Lenoir	Construction Trades #1775	12,783.75	360,894.93		373,678.68	0.00	Dec-11	Closed
Martin	Misc. R & R (Bundled projects) #1178		99,712.69		99,712.69	0.00	Oct-02	Closed
Martin	Roof Repairs (Bundled projects) #1192		630,914.86	16,609.00	630,914.86	0.00	Sep-06	Closed
Martin	HVAC #1583		833,268.00	294,945.00	833,268.00	0.00	Mar-10	Closed
Mayland	Avery County Project #1169	824,470.89		413,845.00	824,470.89	0.00	Feb-03	Closed
Mayland	R&R Projects #1284		200,000.00	130,000.00	200,000.00	0.00	May-09	Closed
Mayland	Applied Technologies Building #1328	1,852,610.00		914,154.00	1,852,610.00	0.00	Nov-09	Closed
Mayland	Repairs/Renovations Projects #1625		241,545.00		241,544.02	0.98	Nov-10	Closed
Mayland	Land Purchase #1378	127,529.00		17,471.00	127,529.00	0.00	Feb-04	Closed
McDowell	Classroom Building #1353	2,123,659.00		736,266.00	2,123,658.37	0.63	Feb-07	Closed
McDowell	Asbestos Abatement Project #1707	14,620.00			14,620.00	0.00	Dec-08	Closed
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200.00		166,200.00	0.00	Jun-02	Closed
McDowell	Roof Replacement #1161		98,000.00		98,000.00	0.00	May-02	Closed
McDowell	Campus Repair and Renovations #1248		174,500.00		174,500.00	0.00	Mar-03	Closed
McDowell	Campus Repairs & Renovations #1566		282,588.00		282,588.00	0.00	Jun-07	Closed
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000.00		250,000.00	0.00	Sep-06	Closed
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,013.00		142,012.59	0.41	Sep-06	Closed
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	216,545.00		782,739.70	216,545.00	0.00	Sep-03	Closed
Mitchell	Advanced Technology Building-DCC No. 1091	3,175,703.00		999,008.39	3,175,702.73	0.27	Jul-06	Closed
Mitchell	Renovation of the Library #1379		415,993.00	234,007.00	415,993.00	0.00	Oct-07	Closed
Mitchell	Renovation of the Student Center #1573		2,603.00	100,388.00	2,602.50	0.50	Oct-09	Closed
Mitchell	Renovation of Vocational Building #1509		1,270,171.00		1,270,170.69	0.31	Oct-08	Closed
Mitchell	Main Building Renovations #1766	3,391.00	175,332.00	162,779.00	178,723.00	0.00	Nov-10	Closed
Montgomery	Renovations and Repairs #1187		502,004.00		502,004.00	0.00	Dec-06	Closed
Nash	Land Acquisition #1141	350,000.00			350,000.00	0.00	Mar-01	Closed
Nash	Structural Repairs & Renovations #1299		190,000.00		190,000.00	0.00	May-08	Closed
Nash	Environmental Repairs & Renovations - #1193		266,844.00		266,844.00	0.00	Apr-06	Closed
Nash	Aesthetic Repairs & Renovations - #1194		260,000.00		260,000.00	0.00	Feb-06	Closed
Nash	Program Specific Classroom Renovations #1203		41,000.00		41,000.00	0.00	Jul-06	Closed
Nash	Infrastructure Repairs & Renovations #1300		41,000.00		41,000.00	0.00	Mar-08	Closed
Nash	Science & Technology Building #1301	3,933,237.00		2,684,229.00	3,933,237.00	0.00	Feb-06	Closed
Nash	Repurposing Classrooms #1530		150,000.00		150,000.00	0.00	May-06	Closed
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	382,141.12	1,111.88	Aug-05	Closed
Pamlico	Repair and Renovations #1011		213,376.00	207,015.00	213,376.00	0.00	Aug-05	Closed
Pamlico	Life Care Center #1391	1,874,302.00		2,510,258.00	1,874,302.00	0.00	Mar-08	Closed
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	844,824.00		1,702,309.06	0.00	Dec-05	Closed
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00		175,000.00	1,567,919.57	2.43	Aug-06	Closed
Piedmont	Renovate Student Complex #1383	1,015,151.00			1,015,150.87	0.13	Sep-06	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Piedmont	Renovate Auditorium #1384	5,250.00			5,250.00	0.00	n/a	Closed
Piedmont	Person County Classroom/Lab Building #1445	465,312.00		1,768,464.00	465,312.00	0.00	Aug-09	Closed
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00			5,281,750.00	0.00	Mar-08	Closed
Pitt	Parking Project - 1112 Ph1	139,639.00		288,156.00	139,638.98	0.02	Jan-08	Closed
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250.00	0.00	Oct-04	Closed
Pitt	Fulford Bldg Addition Ph II - 1234	212,934.00		0.00	212,934.00	0.00	Apr-07	Closed
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589.00	0.00	Mar-06	Closed
Pitt	Davenport Farm #1431	3,148,254.68			3,148,254.68	0.00	Oct-04	Closed
Pitt	MacThrift Building #1505	927,906.98		1,200,000.00	927,906.98	0.00	Jul-05	Closed
Pitt	Student Center - Phase 1 #1545	6,262,723.00	1,787.00	420,191.00	6,264,510.00	0.00	Jul-09	Closed
Pitt	Humber Bldg Renov Ph III #1358		1,583,308.00	1,400,000.00	1,583,307.77	0.23	Jul-06	Closed
Pitt	Greenville Center Renovation #1617	64,098.00	47,348.00	137,652.00	111,445.17	0.83	Jul-08	Closed
Pitt	Herman Simon Building #1688	35,000.00		5,056,063.00	35,000.00	0.00	Jun-10	Closed
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259.00		1,050,259.00	0.00	Feb-07	Closed
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00		323,446.00	1,344,379.00	0.00	Jul-06	Closed
Randolph	R & R Bundle Number Four #1578		635,271.00		635,271.00	0.00	Jun-09	Closed
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000.00	0.00	890,000.00	0.00	Feb-04	Closed
Richmond	Proj.1088 Health Sciences Building	3,542,287.00		2,320,000.00	3,542,287.00	0.00	Dec-05	Closed
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00		0.00	137,272.00	0.00	Sep-02	Closed
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389.00	0.00	358,389.00	0.00	Oct-04	Closed
Richmond	HVAC Renovation in Lindsey Petris Building 1689	295,672.00		136,440.00	295,672.00	0.00	Oct-09	Closed
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395.00		255,395.00	0.00	Aug-03	Closed
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600.00		215,600.00	0.00	Jul-06	Closed
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,267.35	39,928.00	385,267.35	0.00	Jul-06	Closed
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00			76,073.00	0.00	Feb-02	Closed
Robeson	#1109 Continuing Education Building	2,455,576.03			2,455,576.03	0.00	Apr-08	Closed
Robeson	#1206 Continuing Education /Allied Health Buildings	7,389,115.39			7,389,115.39	0.00	Apr-08	Closed
Robeson	#1214Emergency Training Facility Addition	43,718.30			43,718.30	0.00	Jul-03	Closed
Robeson	#1329 Renovations Site Work	1,380,906.45	992,074.00	85,000.00	2,372,980.45	0.00	Oct-06	Closed
Robeson	#1562 Workforce Development Bldg.	1,209,432.00		2,700,000.00	1,209,432.00	0.00	Oct-09	Closed
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,921.38	7,701.00	159,921.38	0.00	Apr-03	Closed
Robeson	#1979 Workforce Development Center Parking Lot	98,302.58		71,698.00	0.00	98,302.58	Sep-13	New Project
Rockingham	Lifelong Learning Center - 1079	2,400,291.00		454,000.00	2,400,291.00	0.00	Nov-06	Closed
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00		10,000.00	239,000.00	0.00	Jun-04	Closed
Rockingham	Spring 2001 Renovations #1156		146,668.00	0.00	146,667.60	0.40	Apr-10	Closed
Rockingham	Summer 2001 Renovations #1191		112,500.00	43,633.00	112,500.00	0.00	Nov-03	Closed
Rockingham	Fall 2001 Renovations #1217		86,700.00		86,700.00	0.00	Sep-06	Closed
Rockingham	Spring 2002 Renovations #1218		70,000.00	379,000.00	70,000.00	0.00	Oct-04	Closed
Rockingham	Fall 2002 Renovations - #1306		243,000.00	6,367.00	243,000.00	0.00	Oct-05	Closed
Rockingham	Spring 2004 Renovations - #1382		346,000.00		345,835.92	164.08	Apr-13	Under Construction
Rockingham	Summer 2004 Renovations #1501		100,000.00		100,000.00	0.00	Sep-07	Closed
Rockingham	Summer 2005 Renovations #1540		1,072,482.00	67,223.00	1,061,696.71	10,785.29	Jun-13	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,432.03	1,355,376.00	202,432.03	0.00	Oct-02	Closed
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	3,893,919.82		3,906,896.00	3,893,919.82	0.00	Dec-08	Closed
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00		456,410.00	4,228.58	0.42	Jul-07	Closed
Rowan-Cabarrus	Various Renovations - #1314	45,446.75	603,152.00	115,887.00	547,874.39	100,724.36	Jun-13	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	0.00	781,579.90	179,328.00	781,579.90	0.00	Dec-09	Closed
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	4,826,752.68		3,392,421.43	4,826,752.68	0.00	Jun-10	Closed
Rowan-Cabarrus	One-Stop Students Services #1867	155,376.00		274,624.00	105,196.24	50,179.76	Apr-13	Under Construction
Rowan-Cabarrus	Outdoor Learning Center-North Campus #1870	179,553.57		75,000.00	0.00	179,553.57	Jun-13	Under Design
Rowan-Cabarrus	South Campus One Stop Renovation #1871	458,880.18	24,003.10	585,039.00	0.00	482,883.28	Nov-13	Under Design

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Sampson	Occupational Building #1133	3,263,820.00	125,530.00	2,516,180.00	3,389,350.00	0.00	Jul-05	Closed
Sampson	Campus Roadway Extension #983	176,000.00		216,075.00	176,000.00	0.00	Oct-02	Closed
Sampson	North HVAC and Crosswalk replacement #1151		575,000.00	19,385.00	575,000.00	0.00	Oct-03	Closed
Sandhills	New Student Center # 940	2,279,455.00	0.00	5,650,000.00	2,279,455.00	0.00	Jun-06	Closed
Sandhills	New Hoke County Center #813	308,379.33	0.00	1,429,529.00	308,379.33	0.00	Nov-01	Closed
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	487,000.00	734,000.00	487,000.00	0.00	May-03	Closed
Sandhills	Education Center #1081	4,095,643.00	0.00	2,145,003.00	4,095,643.00	0.00	Dec-06	Closed
Sandhills	Parking Lot - South Campus #1313	175,156.00	0.00	131,000.00	175,155.02	0.98	Sep-04	Closed
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	120,000.00		121,431.00	0.00	Sep-04	Closed
Sandhills	Stone Hall Student Services Renovation #1154	0.00	95,000.00		95,000.00	0.00	May-03	Closed
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	0.00	25,465.00	1,803,236.28	0.72	Mar-08	Closed
Sandhills	Horticulture Complex - 1352	1,145,074.07	0.00	1,917,983.00	1,145,074.07	0.00	Jun-10	Closed
Sandhills	Blue Hall Renovation #1004	277,389.93	156,048.00	1,593,390.00	99,859.07	333,578.86	Apr-13	Under Construction
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	102,540.00		102,539.21	0.79	Apr-08	Closed
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	131,092.00	298,592.12	131,092.00	0.00	Feb-09	Closed
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	0.00		151,740.01	0.00	Aug-02	Closed
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	225,878.00	113,956.21	225,877.42	0.58	May-09	Closed
Sandhills	Stone Hall Renovation #1477	0.00	43,938.00		43,938.00	0.00	Aug-05	Closed
Sandhills	Emergency Services Training Complex #1356	670,675.00	0.00	17,850.31	670,674.66	0.34	May-09	Closed
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	523,715.00		538,774.84	0.16	Jun-08	Closed
Sandhills	Athletic Field Renovation #1347	317,000.00	0.00		317,000.00	0.00	Jun-06	Closed
Sandhills	East Campus Utility Renovation #1640	0.00	114,591.00	7,623.00	114,590.42	0.58	Nov-09	Closed
Sandhills	Hoke Early College #1641	77,880.00	0.00	2,765,391.00	77,880.00	0.00	Aug-10	Closed
Sandhills	Greenhouse Renovation #1528	139,784.00	80,000.00	79,988.00	219,783.25	0.75	Sep-07	Closed
Sandhills	Transportation Services Area Renovation #1650	10,848.00	45,913.00	504,591.00	53,925.56	2,835.44	Jun-11	Complete
Sandhills	Emergency Services Training Complex-PH 2 #1649	1,625.00	0.00	2,905,149.69	0.00	1,625.00	Jul-11	Closed
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	300,000.00	1,483,320.00	300,000.00	0.00	Sep-02	Closed
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	116,235.00	2,846,430.00	379,723.00	0.00	Apr-06	Closed
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	1,029,868.00		1,210,348.95	0.05	Jul-06	Closed
Southeastern	OSHA and ADA Compliance #1275	18,877.00	265,000.00		283,876.56	0.44	Sep-07	Closed
Southeastern	Technology Building #1274	4,525,312.00			4,525,312.00	0.00	Jan-09	Closed
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	55,589.00		670,803.27	0.73	Jan-09	Closed
Southeastern	Building (s) Roof Replacements #1765	157,051.00	44,411.00	14,594.00	201,462.00	0.00	Mar-11	Closed
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,979.99	28,558.00	399,979.99	0.00	Jun-03	Closed
Southwestern	Jackson County Renovations #1188		798,962.00	156,687.00	798,962.00	0.00	Mar-04	Closed
Southwestern	Restroom / shower renovation #1189		90,000.00		90,000.00	0.00	Mar-05	Closed
Southwestern	General building-new campus #1330	2,944,018.00		2,902,386.31	2,944,018.00	0.00	Jan-09	Closed
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	5,626,006.49	606,763.51	Aug-12	Complete
Stanly	Western Stanly Center - Project # 903	3,288,740.00	0.00	538,000.00	3,288,740.00	0.00	May-03	Closed
Stanly	Addition to existing building - Project #1231	814,929.00	0.00	53,865.00	814,929.00	0.00	Sep-03	Closed
Stanly	Patterson Building Roof Replacement #1207	0.00	100,000.00	0.00	100,000.00	0.00	Dec-01	Closed
Stanly	Corporate Education/Shop Building #1369	0.00	150,000.00	0.00	150,000.00	0.00	Sep-04	Closed
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	67,800.00	412,929.00	190,871.00	0.00	Nov-05	Closed
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	182,200.00	0.00	182,200.00	0.00	Nov-05	Closed
Stanly	General Repair & Renovation #1531	0.00	409,851.00	0.00	409,851.00	0.00	Feb-09	Closed
Surry	No. 947: Yadkin Center (completed)	541,702.00		2,500,000.00	519,625.48	22,076.52	Apr-03	Closed
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	91,883.00	96,467.00	91,883.00	0.00	Nov-01	Closed
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73		0.00	2,309,413.73	0.00	Jan-05	Closed
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	830,934.00	305,529.00	1,356,833.00	0.00	Apr-07	Closed
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	0.00	0.00	806,507.00	0.00	Oct-06	Closed
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66		4,044,437.00	649,158.66	0.00	Feb-05	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	551,767.00	0.00	727,328.47	0.00	Jul-04	Closed
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00		2,625,000.00	3,000,000.00	0.00	Oct-10	Closed
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	891,527.00	98,986.00	1,016,821.00	0.00	Mar-06	Closed
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	0.00	0.00	43,597.00	0.00	May-02	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00			5,317,120.00	0.00	Oct-03	Closed
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	238,395.00	138,863.00	1,804,879.53	0.00	Apr-05	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,548.00	154,825.00	14,077.00	1,955,372.00	1.00	Dec-04	Closed
Vance-Granville	LAND ACQUISITION #1517	114,723.00		8,559.00	114,723.00	0.00	Jun-05	Closed
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00			191,680.00	0.00	Oct-01	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	61,995.00	210,137.00	2,431,267.00	0.00	Dec-05	Closed
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400.14		416,400.14	0.00	Dec-03	Closed
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00			457,999.90	0.10	Jul-08	Closed
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00		74,175.00	100,281.00	0.00	Aug-07	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,144,533.00	300,000.00		3,444,532.97	0.03	Jul-08	Closed
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518.00		101,518.00	0.00	Jun-08	Closed
Vance-Granville	Acquisition of Building and Land for Main Campus #1833	602,736.00			602,736.00	0.00		Closed
Vance-Granville	Corporate Campus Building Renovation #1844	131,933.00			0.00	131,933.00	Jun-13	Under Design
Wake	Reroofing - Ready Hall #1260		324,926.66		324,926.66	0.00	Feb-03	Closed
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000.00	0.00	Jan-09	Closed
Wake	Land Acquisition #1442	2,066,654.83			2,066,654.83	0.00	Jan-07	Closed
Wake	Allied Health Auditorium Renovation #1321		552,157.41	269,240.00	552,157.41	0.00	Jun-05	Closed
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458.00	0.00	Aug-03	Closed
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	638,640.00	860,877.00	0.00	Aug-06	Closed
Wake	N.E. Campus Development & Bldg. Const. #1289	21,732,801.25		5,729,363.00	21,732,801.25	0.00	Jan-09	Closed
Wake	R&R Main campus classrooms, labs & offices #1295	2,578,569.55	1,028,494.00	4,576,380.00	3,607,063.55	0.00	Aug-05	Closed
Wake	NE Campus Infrastructure #1262	3,296,699.87			3,296,699.87	0.00	Mar-06	Closed
Wake	TE Renovation #1559	50,000.00	24.00	576,500.00	50,024.00	0.00	Jan-09	Closed
Wake	Northern Wake Campus Building F #1717	96,725.33		2,194,140.00	0.00	96,725.33	Jul-13	Under Design
Wayne	Childcare Center/Lab #1104	555,447.96		197,294.00	555,447.96	0.00	Aug-03	Closed
Wayne	Land Acquisition #1124	724,880.00			724,880.00	0.00	Jul-01	Closed
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	702,916.00		932,151.00	0.00	Sep-08	Closed
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	275,000.00	55,966.00	398,597.58	0.00	Apr-05	Closed
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	0.00	25,000.00	4,222,416.77	0.23	Oct-07	Closed
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	271,711.00	150,000.00	745,754.64	0.00	Dec-03	Closed
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	0.00	20,000.00	4,293,808.01	0.00	May-06	Closed
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	127,730.00		1,117,347.84	0.16	Mar-07	Closed
Western Piedmont	LIGHTING RETROFITS #1117		205,000.00		205,000.00	0.00	Feb-02	Closed
Western Piedmont	CAMPUS RENOVATIONS #1118		879,999.43		879,999.43	0.00	Jan-05	Closed
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,671,779.67			3,671,779.67	0.00	Sep-08	Closed
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	17,619.33	401,274.00	12,113.00	418,893.33	0.00	Oct-10	Closed
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX 1459	169,250.00		2,718,077.00	169,250.00	0.00	Feb-09	Closed
Wilkes	Walker Center Renovations - #1181		274,998.20		274,998.20	0.00	Oct-01	Closed
Wilkes	General Campus Renovations - #1182		444,050.00		444,049.00	1.00	Jun-09	Closed
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	50,000.00	33,995.00	83,995.00	0.00	Apr-03	Closed
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00		899,231.00	671,077.00	0.00	Jan-06	Closed
Wilkes	Technology Center - #1346	2,686,596.00		4,314,539.00	2,686,586.00	10.00	Aug-07	Closed
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		54,442.00		54,441.41	0.59	Sep-08	Closed
Wilkes	Energy Conservation Upgrades - #1183		242,000.00		242,000.00	0.00	Feb-06	Closed
Wilkes	Greenhouse Renovations - #1210		10,028.36		10,028.36	0.00	Dec-02	Closed
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		242,264.00		242,264.00	0.00	Sep-08	Closed
Wilkes	Roof Replacement - Thompson Hall #1490		244,462.00		244,462.00	0.00	Sep-08	Closed

**NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JANUARY 18, 2013**

Attachment FC 2

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining	Estimated Completion Date	Status
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		436,572.00		436,571.64	0.36	Oct-08	Closed
Wilson	Student Center- #1401	3,455,346.00	0.00	300,000.00	3,455,345.31	0.69	Dec-08	Closed
Wilson	Tech Center Land Acquisition-#1345	164,999.47			164,999.47	0.00	Aug-03	Closed
Wilson	Renovation Project - Year 2001 - #1149	0.00	336,540.00	0.00	336,540.00	0.00	Oct-02	Closed
Wilson	Community/Business Center - #1150	1,164,256.67	0.00	0.00	1,164,256.67	0.00	Jun-04	Closed
Wilson	Renovation Project - Year 2002 - #1229	0.00	224,999.69	0.00	224,999.69	0.00	Sep-03	Closed
Wilson	Renovation Project - Year 2003 - #1305	0.00	275,000.00	0.00	275,000.00	0.00	Apr-05	Closed
Wilson	Renovation Project - Year 2004-#1389	0.00	230,000.00	0.00	230,000.00	0.00	Mar-07	Closed
Wilson	Police Academy Addition - #1426	105,311.00	0.00	119,140.13	105,311.00	0.00	Apr-07	Closed
Wilson	Renovation Project - Year 2005-#1518	0.00	291,999.00	0.00	291,999.00	0.00	Aug-08	Closed
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447.00		29,447.00	0.00	Jun-01	Closed
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00		2,437,200	750,000.00	0.00	May-04	Closed
General Funds		20.01	14.92		34.93	0.00		
	TOTALS	498,867,160	101,297,720	317,789,183	597,260,654.04	2,904,226.32		

600,164,880

**NORTH CAROLINA COMMUNITY COLLEGES SYSTEM
2000 BOND PROJECT STATUS REPORT - ACTIVE
AS OF JANUARY 18, 2013**

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining as of 8-17-12	Bond Funds Remaining as of 1-18-13	Estimated Completion Date	Final Inspection Date	Final Report Received (but not approved to date)	Status
Cape Fear	Renovate Maintenance Shop #1840	47,559.79	119,784.00		102,395.00	161,758.00	64,948.79	Jun-13			Under Construction
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,996,162.50		113,157.10	3,982,963.70	13,198.80	13,198.80	Apr-10	Apr-10	Jan-11	Complete
COA	Renovation of Manteo Middle School #1420	742,724.00		7,113,724.00	710,867.93	31,856.07	31,856.07	Jan-10	Jan-10		Complete
Durham	White Building Renovations #1171	1,100,000.00	1,152,672.00	4,015,459.00	2,196,355.20	56,316.80	56,316.80	Sep-11	Sep-11		Complete
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg #1585	10,189,290.06		690,200.00	10,137,241.82		52,048.24	Jun-12	Jun-12		Complete
Fayetteville	Renovation Student Center #1795	29,910.00		3,833,060.00	29,910.00	299,455.00	0.00	Nov-13			Under Design
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,504,867.00	957,518.79	14,667.50	2,481.21	Aug-09	Jul-09		Complete
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	1,929,261.00		4,410,000.00	1,828,208.73	201,599.75	101,052.27	Sep-12	Oct-12		Complete
Guilford	Classroom Building #1605	2,100,382.27		8,500,000.00	2,066,057.00	34,325.00	34,325.27	Jul-13			Under Design
Halifax	HVAC replacement,welding shop renovations #1165	91,218.00	811,569.00	3,000.00	897,035.62	5,751.38	5,751.38	Feb-10	Informal	N/A	Complete
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	913,679.75	32,379.15	15,012.25	Jun-13			Under Construction
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		464,105.07		192,397.11	307,379.00	271,707.96	Jul-13			Under Construction
Lenoir	Signage #1588	157,830.25		75,800.00	115,464.71	80,042.20	42,365.54	Jun-13			Under Construction
Robeson	Workforce Development Center Parking Lot #1979	98,302.58		71,698.00	0.00		98,302.58	Sep-13			New Project 1/2013
Rockingham	Spring 2004 Renovations #1382		346,000.00		345,835.92	7,580.84	164.08	Apr-13			Under Construction
Rockingham	Summer 2005 Renovations #1540		1,072,482.00	67,223.00	1,061,696.71	81,182.33	10,785.29	Jun-13			Under Construction
Rowan-Cabarrus	Various Renovations #1314	45,446.75	603,152.00	115,887.00	547,874.39	102,599.36	100,724.36	Jun-13			Under Construction
Rowan-Cabarrus	One-Stop Students Services #1867	155,376.00		274,624.00	105,196.24	155,376.00	50,179.76	Apr-13			Under Construction
Rowan-Cabarrus	Outdoor Learning Center-North Campus #1870	179,553.57		75,000.00	0.00	179,553.57	179,553.57	Jun-13			Under Design
Rowan-Cabarrus	South Campus One Stop Renovation #1871	458,880.18	24,003.10	585,039.00	0.00		482,883.28	Nov-13			Under Design
Sandhills	Blue Hall Renovation #1004	277,389.93	156,048.00	1,593,390.00	99,859.07	332,031.86	333,578.86	Apr-13			Under Construction
Sandhills	Transportation Services Area Renovation #1650	10,848.00	45,913.00	504,591.00	53,925.56	4,382.44	2,835.44	Aug-11	Aug-11		Complete
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	5,626,006.49	1,064,725.35	606,763.51	Jul-12	Jul-12		Complete
Vance-Granville	Corporate Campus Building Renovation #1844	131,933.00			0.00	131,933.00	131,933.00	Jun-13			Under Design
Wake	Northern Wake Campus Building F #1717	96,725.33		2,194,140.00	0.00	96,725.33	96,725.33	Jul-13			Under Design
	TOTALS	29,031,563.21	5,724,420.17	41,078,724.10	31,970,489.74	3,394,818.73	2,785,493.64				

**NORTH CAROLINA COMMUNITY COLLEGES SYSTEM
2000 BOND PROJECT STATUS REPORT
CLOSED
AS OF JANUARY 18, 2013**

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Expended To Date	Bond Funds Remaining as of 8-17-12	Bond Funds Remaining as of 1-18-13	Final Inspection Date	Final Report Approval Date	Last Reimbursement Request Date
Asheville	Azalea Student Services Renovation/Addition #1515	68,494.00	43,093.00	4,423,325.00	111,587.00	23,931.00	0.00	Jun-08	Jan-11	Sep-12
Cape Fear	Cosm/Early College Bldg and Parking Deck #1455	10,868,202.21		5,985,212.00	10,868,202.21	5,585.79	0.00	Sep-09	Jan-11	Funds Transferred
Cent. Piedmont	Sloan-Morgan Renovation #1138	128,739.39	4,766,142.00		4,880,011.81	14,869.58	14,869.58	Sep-03	Jun-06	Dec-09
Cent. Piedmont	Central High Exterior Renovation #1478	100,000.00	1,850,000.00		1,948,456.74	1,543.26	1,543.26	Oct-07	Feb-09	Feb-09
Gaston	Lincoln Campus Lower Level #1778	1,684,470.04	4,025.00		1,688,495.04	15,083.71	0.00	Dec-11	Jun-12	Funds Transferred
Guilford	Business Hall Renovations #1773		2,520,423.00	0.00	2,502,914.44	20,065.22	17,508.56	Feb-11	Jun-12	Jul-12
Halifax	Allied Health/Auditorium Bldg #1090	7,615,691.00		2,042,678.00	7,614,690.03	1,000.97	1,000.97	Dec-03	Mar-04	Jun-08
Johnston	Parking Lot Improvements #1620	28,150.00	30,803.00	830,979.00	0.00	58,953.00	58,953.00	Sep-09	Jan-12	May-12
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	382,141.12	1,111.88	1,111.88	Informal	N/A	Jun-06
Robeson	Continuing Education Building #1109	2,455,576.03			2,455,576.03	24,858.22	0.00	Dec-04	May-09	May-11
Robeson	Continuing Education /Allied Health Buildings #1206	7,389,115.39			7,389,115.39	77,024.61	0.00	Oct-06	Sep-10	Jan-10
Rowan-Cabarrus	LRC & Student Support Space Renovations #1086		781,579.90	179,328.00	781,579.90	95,774.10	0.00	Jul-08	Mar-11	Funds Transferred
Rowan-Cabarrus	Classroom/Laboratory Building #1185	3,893,919.82		3,906,896.00	3,893,919.82	393,109.18	0.00	Aug-07	Dec-07	Funds Transferred
Sandhills	Emergency Services Training Complex-PH 2 #1649	1,625.00	0.00	2,569,523.00	0.00	1,625.00	1,625.00	Aug-11	Jun-12	May-12
Surry	Yadkin Center #947	541,702.00		2,500,000.00	519,625.48	22,076.52	22,076.52	Apr-03	Jan-04	Jan-04
	General Funds	20.01	14.92		34.93	0.00	0.00			
	TOTALS	35,088,957.89	10,066,080.82	22,661,693.00	45,036,349.94	756,612.04	118,688.77			

Cape Fear Funds transferred to Project #1840
Gaston Funds transferred to Project #1753
Robeson Funds transferred from Project #1109 to Project #1979
Robeson Funds transferred from Project #1206 to Project #1979

Johnston The reimbursement request submitted was not correct and did not include all required documents, therefore it was returned to the college. Request has not been resubmitted.